

MBE / WBE MONTHLY SUMMARY REPORT
Truman Sports Complex Renovation

Report Date:	15-Apr-09	Report Number:	27	Project:	Kauffman Stadium
All Contractors		Current Project Amount:	\$225,569,211.92	MBE Goal:	22%
Contact Person: Gayle Holliday		Total Amount Paid to Date:	\$189,056,696.81	WBE Goal:	8%
Phone / Fax / Email Address: (816) 347-0605				Signature:	
(816) 525-2092	gandh@swbell.com				

MBE Subcontractor	Physical Address	Certifying Agency and Expiration Date	Type of Work	Sub-contract Date	Sub-contract Amount	Location Factor (%)	Weighted Contract Value	% of Total Project	Est. Start Date	\$\$\$ Paid This Period	\$\$\$ Paid to Date	\$\$\$ count for MBE/WBE Total	% of Contract Paid to Date
KAI, Inc. (OR)	4001 E Blue Parkway, Suite 110 Kansas City, MO 64113	MAMBDC - 1/31/09	Project Management	11/10/2006	\$552,500.00	100%	\$552,500.00	0.24%	2/5/2007	\$14,666.67	\$363,935.12	\$363,935.12	65.9%
SK Design (T-PSI)	4600 College Blvd, Suite 100 OP KS, 66210	KCMO- 9/21/09	Special Inspectors	12/24/2007	\$101,000.00	100%	\$101,000.00	0.04%	11/3/2007	\$5,820.34	\$47,827.94	\$47,827.94	47.4%
Rafael Architects, Inc (HOK)	300 Wyandotte, Suite 444, Kansas City, MO 64105	KCMO 6/12/11	Architects	8/21/2007	\$1,891,000.00	100%	\$1,891,000.00	0.84%	7/1/2006	\$0.00	\$1,831,487.50	\$1,831,487.50	96.9%
M-E Engineers (HOK)	300 Wyandotte, Suite 450, Kansas City, MO 64105	MAMBDC not renewed	M/E/P	8/21/2007	\$2,950,000.00	100%	\$2,950,000.00	1.31%	8/1/2006	\$0.00	\$2,923,000.00	\$2,923,000.00	99.1%
Taliferro & Browne (HOK)	818 Grand Blvd, Ste 1000, KCMO 64106	KCMO 8/30/09	Civil	8/21/2007	\$447,492.00	100%	\$447,492.00	0.20%	8/1/2006	\$0.00	\$436,532.64	\$436,532.64	97.6%
FSC, Inc (HOK)	3100 S. 24th ST, KCK 66106	KCMO 6/21/08	Life Safety	8/21/2007	\$72,680.00	80%	\$58,144.00	0.03%	4/1/2007	\$0.00	\$63,080.00	\$50,464.00	86.8%
Ambient Tempco (TK)	403 Cyprus, Grain Valley, MO 64029	KCMO 12/15/08	HVAC	1/4/2007	\$162,000.00	100%	\$162,000.00	0.07%	1/4/2007	\$0.00	\$145,800.00	\$145,800.00	90.0%
Luevano Hart (TK)	6817 Stadium Dr, KCMO 64129	KCMO 2/15/07	Plumbing	1/4/2007	\$104,862.00	100%	\$104,862.00	0.05%	1/4/2007	\$0.00	\$82,538.55	\$82,538.55	78.7%
Anderson & Sons Trk (MJM)	108 S 1025 St, Edwardsville, KS 66111	MRCC 4/5/07	Trucking	12/15/2006	\$81,000.00	80%	\$64,800.00	0.03%	1/14/2007	\$0.00	\$51,977.73	\$41,582.18	64.2%
Energize Electronics (CE)	5100 SW US 40 Hiway, Blue Springs, MO 64013	KCMO 2/11/08	Electrical	1/22/2007	\$297,020.00	100%	\$297,020.00	0.13%	2/15/2007	\$0.00	\$297,020.00	\$297,020.00	100.0%
A Clean Slate (HW)	1427 West 9th St. Kansas City, MO 64119	KCMO 3/31/10	Janitorial	6/15/2007	\$25,800.00	100%	\$25,800.00	0.01%	6/19/2007	\$2,000.00	\$20,850.00	\$20,850.00	80.8%
Evolv Solutions, LLC (HW)	9401 Indian Creek Pkwy, Overland Park, KS 66210	MO 1/15/09	Professional Services	6/19/2007	\$46,122.32	80%	\$36,897.86	0.02%	6/19/2007	\$459.03	\$46,122.32	\$36,897.86	100.0%
Missouri Ofc System & Supplies (HW)	13010 White Ave, Suite D, Grandview, MO 64030	MO 5/15/11	Office Supplies	8/20/2007	\$11,164.02	100%	\$11,164.02	0.00%	8/20/2007	\$0.00	\$11,164.02	\$11,164.02	100.0%
Genesis Document (HW)	1627 Main, #500B, Kansas City, MO 64105	MAMBDC-Renewal Per	Printing	7/30/2007	\$5,084.62	100%	\$5,084.62	0.00%	7/30/2007	\$0.00	\$5,084.62	\$5,084.62	100.0%
Hodnett Photographics (HW)	P.O. Box 4278, Kansas City, KS 66104	KCMO 4/29/11	Photos	1/9/2008	\$200.00	80%	\$160.00	0.00%	1/9/2008	\$0.00	\$200.00	\$160.00	100.0%
Schmitz King & Associates (HW)	19915 W. 161st Ste E Olathe, KS 66062	KCMO 2/29/11	Survey	10/31/2007	\$19,832.00	80%	\$15,865.60	0.01%	10/31/2007	\$0.00	\$19,832.00	\$15,865.60	100.0%
Structural Steel Contract Svcs (BH)	5881 Raytown Rd, Raytown, MO 64133	COMPLETED	Steel Fabrication	9/8/2007	\$400,000.00	100%	\$400,000.00	0.18%	11/1/2007	\$0.00	\$400,000.00	\$400,000.00	100.0%
Malco Construction, Inc. (TK)	1320 E. 19th St., Kansas City, MO 64108	KCMO 9/29/09	Rebar and Concrete	10/9/2007	\$298,835.00	100%	\$298,835.00	0.13%	10/24/2007	\$0.00	\$280,533.00	\$280,533.00	93.9%
Malco Construction, Inc. (TK)	1320 E. 19th St, KansasCity, MO 64108	COMPLETED	Steel Work	1/20/2008	\$75,011.00	100%	\$75,011.00	0.03%	1/27/2008	\$0.00	\$75,011.00	\$75,011.00	100.0%
Malco Construction, Inc. (TK)	1320 E. 19th St., Kansas City, MO 64108	KCMO 9/29/09	Rebar Matl and Plcmt	1/2/2008	\$922,838.00	100%	\$922,838.00	0.41%	1/27/2008	\$0.00	\$884,066.00	\$884,066.00	95.8%
Malco Construction, Inc. (TK)	1320 E. 19th St., Kansas City, MO 64108	KCMO 9/29/09	Steel Work	6/1/2008	\$1,518,846.00	100%	\$1,518,846.00	0.67%	6/1/2008	\$334,313.00	\$1,155,495.00	\$1,155,495.00	76.1%
S & K Demolition, LLC (ORC)	2319 E. 12th St, Kansas City, MO 64127	COMPLETED	Sawcutting	10/18/2007	\$34,678.97	100%	\$34,678.97	0.02%	11/7/2007	\$0.00	\$0.00	\$0.00	0.0%
S & K Demolition, LLC (ORC)	2319 E. 12th St, Kansas City, MO 64127	KCMO 7/12/09	Sawcutting	6/1/2008	\$152,073.40	100%	\$152,073.40	0.07%	6/1/2008	\$0.00	\$112,721.91	\$112,721.91	74.1%
A. Bland Trucking, LLC (ORC)	4422 Agnes, Kansas City, MO 64130	COMPLETED	Trucking/Dumping	10/24/2007	\$5,190.00	100%	\$5,190.00	0.00%	10/24/2007	\$0.00	\$0.00	\$0.00	0.0%
Energize Electronics (CDE)	P.O. Box 815, Blue Springs, MO 64013	COMPLETED	Electrical Wiring	11/26/2007	\$544,970.00	100%	\$544,970.00	0.24%	1/15/2008	\$0.00	\$544,970.00	\$544,970.00	100.0%
Schmitz King & Associates (CDE)	19915 W. 161st Ste E Olathe, KS 66062	COMPLETED	Survey	10/19/2007	\$10,740.00	80%	\$8,592.00	0.00%	12/15/2007	\$0.00	\$10,740.00	\$8,592.00	100.0%
ABS Construction Services (TK)	844 S. 291 Highway, Liberty, MO 64068	COMPLETED	Concrete Pump/Matls	1/27/2008	\$194,350.00	90%	\$174,915.00	0.08%	1/27/2008	\$0.00	\$0.00	\$0.00	0.0%
P&MG Enterprises (TK)	3905 N. 47 Ter., Kansas City, KS 66104	COMPLETED	AB-3 Material Delivery	2/1/2008	\$2,000.00	80%	\$1,600.00	0.00%	2/8/2008	\$0.00	\$0.00	\$0.00	0.0%
BSC Steel (TK)	2808 E. 85th St., Kansas City, MO 64132	KCMO 10/13/09	Rebar Matl/Installation	1/20/2008	\$310,000.00	100%	\$310,000.00	0.14%	2/8/2008	\$0.00	\$0.00	\$0.00	0.0%
Ewell Construction, Inc (DO)	14500 Parallel Ste. E Basehor, KS 66007	Mid Am Bus Dev.-Rene	Structural Steel Erector	1/4/2008	\$1,170,948.00	70%	\$819,663.60	0.36%	3/1/2008	\$0.00	\$833,605.90	\$583,524.13	71.2%
Luevano Hart (TK)	6817 Stadium Drive, Ste. 312, KCMO 64129	COMPLETED	Mechanical/Plumbing	2/15/2008	\$355,346.00	100%	\$355,346.00	0.16%	2/15/2008	\$0.00	\$355,346.00	\$355,346.00	100.0%
Pro Electric/Energize Electronics (TK)	P.O. Box 815, Blue Springs, MO 64013	COMPLETED	Install Fire Alarm Eqmt	3/1/2008	\$15,000.00	100%	\$15,000.00	0.01%	3/15/2008	\$0.00	\$15,000.00	\$15,000.00	100.0%
Alpha Energy and Electric, Inc. (MKO)	1601 E. 18th St., Suite 206, Kansas City, MO 64106	KCMO 6/2051	Installation	3/1/2008	\$7,438,932.00	100%	\$7,438,932.00	3.30%	8/1/2008	\$978,596.54	\$4,117,330.24	\$4,117,330.24	55.3%
Tinmaster, Inc. (FO)	8418 Prospect, Kansas City, MO 64132	MO 6/20/11	Sheet Metal	4/18/2008	\$5,029,705.00	100%	\$5,029,705.00	2.23%	3/15/2008	\$1,351,162.91	\$3,645,210.11	\$3,645,210.11	72.5%
Superior Concrete & Cutting (FO)	3611 Main St., Grandview, MO 64030	KCMO 8/21/09	Concrete Cutting & Saw	3/15/2008	\$95,431.50	100%	\$95,431.50	0.04%	3/15/2008	\$23,909.86	\$95,431.50	\$95,431.50	100.0%
Saxton & Saxton Construction (CS)	10901 Bales Avenue, Kansas City, MO 64137	KCMO 6/20/11	Carpentry	4/15/2008	\$112,024.77	100%	\$112,024.77	0.05%	8/8/2008	\$24,770.01	\$100,649.47	\$100,649.47	89.8%
Ambient Tempco (SS)	403 Cypress, Grain Valley, MO 64029	KCMO-Renewal Pend	Food Svc Eqmt Install/F	6/5/2008	\$573,339.56	100%	\$573,339.56	0.25%	7/1/2008	\$63,435.36	\$186,148.86	\$186,148.86	32.5%
Procurement Partners, LLC (SS)	4511 Headwood Dr., #2, Kansas City, MO 64111	KCMO 4/24/09	Food Svc Eqmt Install/F	3/15/2008	\$950,000.00	100%	\$950,000.00	0.42%	3/15/2008	\$0.00	\$0.00	\$0.00	0.0%
Hoffman-Cortes (Prime Contractor)	1600 Baltimore, Kansas City, MO 64108	KCMO 6/26/10	Masonry	3/19/2008	\$602,071.90	100%	\$602,071.90	0.27%	4/22/2008	\$0.00	\$479,322.82	\$479,322.82	79.6%
Rodriguez Mechanical (Prime Contr)	541 S. 11th Street, Kansas City, KS 66105	KCMO 4/27/09	Utilities	6/15/2008	\$732,531.00	80%	\$586,024.80	0.26%	6/15/2008	\$0.00	\$651,735.00	\$521,388.00	89.0%
Lewis Block & Supply (JD)	P.O. Box 480615, Kansas City, MO 64148	MO 9/1/10	Supply Block Material	6/15/2008	\$205,095.89	25%	\$51,273.97	0.02%	7/1/2008	\$1,003.62	\$205,095.89	\$51,273.97	100.0%
Arrowhead Contracting (JD)	10981 Eicher, Lenexa, KS 66219	KCMO 5/25/09	Masonry Labor	6/15/2008	\$199,265.00	80%	\$159,412.00	0.07%	11/26/2008	\$0.00	\$22,654.00	\$18,123.20	11.4%
Malco Construction, Inc. (KCS)	1320 E. 19th St., Kansas City, MO 64108	KCMO 9/29/09	Steel Fabrication	6/15/2008	\$322,422.00	100%	\$322,422.00	0.14%	6/15/2008	\$0.00	\$0.00	\$0.00	0.0%
HMC Enterprise (OD)	420 E. 37th St., Kansas City, MO 64109	MO 5/9/09	Material & Labor	6/30/2008	\$94,370.77	100%	\$94,370.77	0.04%	10/1/2008	\$0.00	\$94,370.77	\$94,370.77	100.0%
DKW Construction (RR)	303 N. Union #200, St. Louis, MO 63108	MO 6/1/11	Proj Mgmt/Materials	6/15/2008	\$145,398.00	90%	\$130,858.20	0.06%	6/15/2008	\$0.00	\$130,858.00	\$117,772.20	90.0%
Falcon Contracting (EC)	4325 Bell Street, KCMO 64111	KCMO 9/10/10	Floor Preparation	6/13/2008	\$415,500.00	100%	\$415,500.00	0.18%	9/29/2008	\$212,783.00	\$373,950.00	\$373,950.00	90.0%

MBE / WBE MONTHLY SUMMARY REPORT
Truman Sports Complex Renovation

Report Date:	15-Apr-09	Report Number:	27	Project:	Kauffman Stadium
All Contractors		Current Project Amount:	\$225,569,211.92	MBE Goal:	22%
Contact Person: Gayle Holliday		Total Amount Paid to Date:	\$189,056,696.81	WBE Goal:	8%
Phone / Fax / Email Address: (816) 347-0605 (816) 525-2092	gandh@swbell.com			Signature:	

MBE Subcontractor	Physical Address	Certifying Agency and Expiration Date	Type of Work	Sub-contract Date	Sub-contract Amount	Location Factor (%)	Weighted Contract Value	% of Total Project	Est. Start Date	\$\$\$ Paid This Period	\$\$\$ Paid to Date	\$\$\$ count for MBE/WBE Total	% of Contract Paid to Date
Hoffman-Cortes Contracting (STS)	1600 Baltimore, Kansas City, MO 64108	KCMO 6/26/10	Fab & Install	10/1/2008	\$310,000.00	100%	\$310,000.00	0.14%	1/1/2009	\$0.00	\$0.00	\$0.00	0.0%
Hoffman-Cortes Contracting (STS)	1600 Baltimore, Kansas City, MO 64108	KCMO 6/26/10	Installation	10/1/2008	\$150,000.00	100%	\$150,000.00	0.07%	1/1/2009	\$0.00	\$0.00	\$0.00	0.0%
Midwest Interior System (DH)	6101 West 58th St., Mission, KS 66202	KCMO 5/25/09	Acoustical Panel Ceiling	8/5/2008	\$1,111,415.00	80%	\$889,132.00	0.39%	10/1/2008	\$0.00	\$197,044.85	\$157,635.88	17.7%
LWJ Construction Materials (DH)	3108 East 21st St., Kansas City, MO 64127	KCMO 12/20/09	Drywall Materials	8/5/2008	\$932,130.00	25%	\$233,032.50	0.10%	8/1/2008	\$0.00	\$641,689.40	\$160,422.35	68.8%
Saxton & Saxton Construction (CM)	10901 Bales Avenue, Kansas City, MO 64137	KCMO 6/20/11	Installation	8/15/2008	\$449,708.00	100%	\$449,708.00	0.20%	9/1/2008	\$54,051.80	\$87,496.80	\$87,496.80	19.5%
Just Interiors , LLC (IF)	5004 Brighton Avenue, KCMO 64130	KCMO 1/31/11	Flooring Materials	9/15/2008	\$225,302.00	25%	\$56,325.50	0.02%	10/1/2008	\$93,700.44	\$190,139.07	\$47,534.77	84.4%
Infin Energy dba Progress Elec (DI)	13910 Century Lane, Grandview, MO 64030	KCMO 8/12/11	Electrical and Data Insta	11/26/2007	\$1,028,132.79	100%	\$1,028,132.79	0.46%	12/10/2007	\$22,855.95	\$973,389.69	\$973,389.69	94.7%
Avian, Inc (DI)	208 South Charles St., Ste. B, Belleville, IL 62220	COMPLETED	Parts Supplier	12/14/2007	\$871,270.40	25%	\$217,817.60	0.10%	12/14/2007	\$0.00	\$871,270.40	\$217,817.60	100.0%
Ambient Tempco (DI)	403 Cypress, Grain Valley, MO 64029	KCMO-Renewal Pend	Sheet Metal Ductwork	9/15/2008	\$20,000.00	100%	\$20,000.00	0.01%	9/15/2008	\$0.00	\$10,000.00	\$10,000.00	50.0%
BSC Steel (BC)	2808 E. 85th St., Kansas City, MO 64132	KCMO 10/13/09	Miscellaneous Steel Ere	7/30/2008	\$800,000.00	100%	\$800,000.00	0.35%	7/30/2008	\$2,366.25	\$17,930.25	\$17,930.25	2.2%
BSC Steel (BC)	2808 E. 85th St., Kansas City, MO 64132	KCMO 10/13/09	Miscellaneous Steel Ere	7/30/2008	\$98,560.00	100%	\$98,560.00	0.04%	7/30/2008	\$13,539.14	\$94,503.73	\$94,503.73	95.9%
BSC Steel (BC)	2808 E. 85th St., Kansas City, MO 64132	KCMO 10/13/09	Miscellaneous Steel Ere	10/1/2008	\$480,000.00	100%	\$480,000.00	0.21%	10/8/2008	\$0.00	\$22,237.24	\$22,237.24	4.6%
Flick Seed (RG)	1764 NW 50th Rd., Kingsville, MO 64061	KCMO 1/31/10	Soil/Plant Installation/La	10/31/2008	\$313,980.00	90%	\$282,582.00	0.13%	1/1/2009	\$0.00	\$0.00	\$0.00	0.0%
CK United Sheet Metal (CC)	777 Admiral Blvd, Ste B, Kansas City, MO 64106	MO 6/30/10	Metal Roofing/Comp Pa	9/22/2008	\$1,142,050.00	100%	\$1,142,050.00	0.51%	9/22/2008	\$149,426.83	\$840,850.83	\$840,850.83	73.6%
Just Interiors , LLC (FMSG)	5004 Brighton Avenue, KCMO 64130	KCMO 8/12/11	Furniture Provider	10/1/2008	\$34,527.00	25%	\$8,631.75	0.00%	10/1/2008	\$15,305.00	\$30,610.00	\$7,652.50	88.7%
A. Pomerantz (FMSG)	222 Merc Mart Plaza, Ste940, Chicago, IL 60654	MO-Pending	Furniture Provider	10/1/2008	\$569,261.00	25%	\$142,315.25	0.06%	10/1/2008	\$150,000.00	\$443,212.00	\$110,803.00	77.9%
Malco Construction (TC)	1320 E 19th St, KCMO 64108	KCMO 9/29/09	Inst Strictrual Steel	2/1/2009	\$30,000.00	100%	\$30,000.00	0.01%	1/1/2009	\$12,141.00	\$12,141.00	\$12,141.00	40.5%
Superior Concrete & Cutting (TC)	3611 Main St, Grandview, MO 64030	KCMO 8/21/09	Core Drilling Concrete	1/1/2009	\$828.00	100%	\$828.00	0.00%	12/1/2008	\$648.00	\$810.00	\$810.00	97.8%
Subtotal							\$35,261,830.93	15.6%		\$3,526,954.75	\$25,550,023.17	\$23,287,665.85	72.5%

MBE / WBE MONTHLY SUMMARY REPORT
Truman Sports Complex Renovation

Report Date: 15-Apr-09	Report Number: 27	Project: Kauffman Stadium
All Contractors	Current Project Amount: \$225,569,211.92	MBE Goal: 22%
Contact Person: Gayle Holliday		WBE Goal: 8%
Phone / Fax / Email Address: (816) 347-0605 (816) 525-2092 gandh@swbell.com	Total Amount Paid to Date: \$189,056,696.81	Signature:

WBE Subcontractor	Physical Address	Certifying Agency and Expiration Date	Type of Work	Sub-contract Date	Sub-contract Amount	Location Factor (%)	Weighted Contract Value	% of Total Project	Est. Start Date	\$\$\$ Paid This Period	\$\$\$ Paid to Date	\$\$\$ count for MBE/WBE Total	% of Contract Paid to Date
The CODA Company (OR)	1601 E 18th St, Ste 200, KCMO 64108	KCMO 11/15/09	Proj Adm	10/25/2006	\$146,400.00	100%	\$146,400.00	0.06%	10/30/2006	\$4,000.00	\$86,900.00	\$ 86,900.00	59.4%
Michele and Associates (OR)	14819 E 48th St, KCMO 64136	KCMO 6/29/10	ADA Consultant	8/8/2007	\$75,000.00	100%	\$75,000.00	0.03%	8/8/2007	\$750.00	\$5,350.00	\$ 5,350.00	7.1%
J.M. Neil & Associates (T-PSI)	9734 Wornall Rd KCMO 64114	KCMO 1/30/09	Report Preparation	2/4/2008	\$30,000.00	100%	\$30,000.00	0.01%	2/4/2008	\$0.00	\$16,089.00	\$ 16,089.00	53.6%
Junk Architects (HOK)	802 Broadway, 5th Fl, KCMO 64105	KCMO 5/19/08	Architects	8/21/2007	\$323,000.00	100%	\$323,000.00	0.14%	2/1/2007	\$0.00	\$323,000.00	\$ 323,000.00	100.0%
KH Engineering Group (HOK)	8002 Swarner Dr, Lenexa, KS 66219	KCMO 7/23/10	Structural	8/21/2007	\$287,500.00	80%	\$230,000.00	0.10%	4/1/2007	\$0.00	\$287,500.00	\$ 230,000.00	100.0%
BGR (HOK)	908 Broadway, Ste 200, KCMO 64105	KCMO 1/31/09	M/E/P	8/21/2007	\$220,000.00	100%	\$220,000.00	0.10%	1/2/2008	\$0.00	\$184,716.00	\$ 184,716.00	84.0%
CMG (HOK)	10727 W 128th St, Overland Park, KS 66214	KCMO 9/28/10	M/E/P	8/21/2007	\$80,000.00	80%	\$64,000.00	0.03%	1/2/2008	\$0.00	\$67,284.00	\$ 53,827.20	84.1%
Young & Dring (HOK)	8444 Marty, Overland Park, KS 66212	KCMO 4/29/11	Landscape	8/21/2007	\$146,880.00	80%	\$117,504.00	0.05%	1/2/2008	\$0.00	\$122,880.00	\$ 98,304.00	83.7%
Mark One Electric (TK)	909 Troost, KCMO,64105	KCMO 12/16/08	Elec Cont	1/4/2007	\$250,358.23	100%	\$250,358.23	0.11%	1/4/2007	\$0.00	\$225,322.41	\$ 225,322.41	90.0%
American Fire Sprinkler (TK)	6750 W 47th Terr, Mission, KS 66203	KCMO 5/11/08	Fire Sprinkler	1/4/2007	\$21,416.00	80%	\$17,132.80	0.01%	1/4/2007	\$0.00	\$16,571.40	\$ 13,257.12	77.4%
AMC Industries, LLC (TK)	8744 E Alice, KCMO 64126	MAMBDC 11/30/07	Supplier	1/4/2007	\$7,355.00	100%	\$7,355.00	0.00%	1/4/2007	\$0.00	\$5,912.07	\$ 5,912.07	80.4%
EG-Tech, LLC (CE)	4833 Mercier, KCMO 64112	COMPLETED	Electrical	1/22/2007	\$130,560.00	100%	\$130,560.00	0.06%	2/15/2007	\$0.00	\$130,560.00	\$ 130,560.00	100.0%
Mark One Electric (prime)	909 Troost, KCMO 64106	COMPLETED	Electrical	1/17/2007	\$317,347.92	100%	\$317,347.92	0.14%	1/21/2007	\$0.00	\$317,347.92	\$ 317,347.92	100.0%
K C Blueprint (HW)	2106 Swift, North Kansas City, MO 64116	COMPLETED	Printer	7/16/2007	\$24,451.96	90%	\$22,006.76	0.01%	7/16/2007	\$0.00	\$24,451.96	\$ 22,006.76	100.0%
R K Perkins (HW)	1619 Locust St. Kansas City, MO 64108	KCMO 12/20/09	Office Trailers	9/5/2007	\$241,343.00	100%	\$241,343.00	0.11%	9/5/2007	\$5,827.00	\$163,531.00	\$ 163,531.00	67.8%
Resources Mgmt & Consulting (HW)	5910 E. Bannister Rd, Kansas City, MO 64134	MO 2/1/11	Professional Services	12/7/2007	\$100,000.00	100%	\$100,000.00	0.04%	10/1/2007	\$4,166.00	\$70,822.00	\$ 70,822.00	70.8%
Sturges Word Communications (HW)	104 West 9th St., Kansas City, MO 64105	KCMO 8/5/11	Professional Services	7/1/2007	\$58,091.76	100%	\$58,091.76	0.03%	7/1/2007	\$0.00	\$58,091.76	\$ 58,091.76	100.0%
Marathon Reprographics, Inc. (HW)	716 West Pennway, Kansas City, MO 64108	KCMO 5/14/10	Blueprinting Services	5/1/2008	\$3,141.09	100%	\$3,141.09	0.00%	5/1/2008	\$0.00	\$3,141.09	\$ 3,141.09	100.0%
Hunter Modular Construction (PV)	318 Lyons Estate Dr, Jonesburg, MO 63351	MO 6/1/09	Set up/Tear down	12/15/2007	\$45,860.00	90%	\$41,274.00	0.02%	12/20/2007	\$0.00	\$45,572.00	\$ 41,014.80	99.4%
Mark One Electric CO. (Prime Contr)	909 Troost, Kansas City, MO 64106	COMPLETED	Electrical Equipment	8/31/2007	\$355,837.00	100%	\$355,837.00	0.16%	9/4/2007	\$0.00	\$355,837.00	\$ 355,837.00	100.0%
Mark One Electric CO. (Prime Contr)	909 Troost, Kansas City, MO 64106	KCMO-Renewal Pend	Electrical	3/1/2008	\$25,882,663.00	100%	\$25,882,663.00	11.47%	4/1/2008	\$2,469,582.46	\$21,569,671.76	\$ 21,569,671.76	83.3%
Midwest Trenching & Excavating (CDE)	1 Backhoe Blvd., Washington, MO 63090	COMPLETED	Excavation	10/22/2007	\$374,852.94	90%	\$337,367.65	0.15%	10/24/2007	\$0.00	\$296,754.00	\$ 267,078.60	79.2%
Stadium Sheet Metal (FO)	11820 E. 83rd St. Raytown, MO 64138	KCMO 6/29/10	Sheet Metal	10/8/2007	\$101,157.20	100%	\$101,157.20	0.04%	10/15/2007	\$0.00	\$91,041.48	\$ 91,041.48	90.0%
Midwest Trenching & Excavating (FO)	1 Backhoe Blvd., Washington, MO 63090	COMPLETED	Excavation	10/8/2007	\$925,900.08	90%	\$833,310.07	0.37%	10/15/2007	\$0.00	\$815,316.25	\$ 733,784.63	88.1%
Powerhouse Sales, Inc. (FO)	3111 E. 17th St., Kansas City, MO 64127	KCMO 6/29/09	Supplier of Pipe/Hangar	3/15/2008	\$218,901.58	25%	\$54,725.40	0.02%	3/15/2008	\$7,058.80	\$218,901.58	\$ 54,725.40	100.0%
Midwest Contracting Services (ORC)	P.O. Box 24266, Blue Springs, MO 64013	COMPLETED	Trucking/Dumping	10/24/2007	\$91,765.00	100%	\$91,765.00	0.04%	10/24/2007	\$0.00	\$88,805.00	\$ 88,805.00	96.8%
Midwest Contracting Services (ORC)	P.O. Box 24266, Blue Springs, MO 64013	COMPLETED	Pend Trucking/Dumping	5/6/2008	\$175,420.00	100%	\$175,420.00	0.08%	6/1/2008	\$0.00	\$175,420.00	\$ 175,420.00	100.0%
Energy Express, Inc. (ORC)	10915 W. 143rd Terr, Overland Park, KS 66221	MO 9/1/09	Site Fuels	10/26/2007	\$35,750.98	80%	\$28,600.78	0.01%	10/26/2007	\$0.00	\$32,401.01	\$ 25,920.81	90.6%
Strine Construction (TK)	5951 Manchester Tfrwy, Kansas City, MO 64130	COMPLETED	Excavation/Hoisting	10/9/2007	\$19,915.00	100%	\$19,915.00	0.01%	1/2/2008	\$0.00	\$19,915.00	\$ 19,915.00	100.0%
Howell Construction CO. (TK)	1009 W. 17th St., Kansas City, MO 64108	KCMO 5/8/11	Steel Work	12/5/2007	\$140,966.00	100%	\$140,966.00	0.06%	1/27/2008	\$0.00	\$140,966.00	\$ 140,966.00	100.0%
Strine Construction (TK)	5951 Manchester Tfrwy, Kansas City, MO 64130	KCMO 4/29/09	Concrete/Excavation	1/20/2008	\$535,000.00	100%	\$535,000.00	0.24%	1/27/2008	\$0.00	\$0.00	\$ -	0.0%
Pine Valley Contracting (TK)	16540 Sunvalley Lane, Savannah, MO 64485	KCMO 1/1/11	Erosion Control	2/15/2008	\$8,000.00	90%	\$7,200.00	0.00%	2/22/2008	\$0.00	\$0.00	\$ -	0.0%
HMC Enterprise Corp. (DO)	1333 Meadowlark LN # 203, Kansas City, KS 66102	MO 5/9/09	Steel Work	1/4/2008	\$495,004.00	80%	\$396,003.20	0.18%	1/7/2008	\$32,130.00	\$475,302.39	\$ 380,241.91	96.0%
Lynch Holdings, LLC (BH)	13329 Walnut, Kansas City, MO 64145	KCMO 10/6/09	Galvanizing/Hauling	9/14/2007	\$110,240.00	100%	\$110,240.00	0.05%	10/29/2007	\$0.00	\$110,240.00	\$ 110,240.00	100.0%
Pro Electric/E G Tech, LLC (TK)	4833 Mercier St., Kansas City, MO 64112	MO 5/1/11	Supply Fire Alarm Eqmt	3/1/2008	\$8,000.00	25%	\$2,000.00	0.00%	3/15/2008	\$0.00	\$8,000.00	\$ 2,000.00	100.0%
S E Fox & Company, LLC (TK)	417 Delaware, Kansas City, MO 64105	COMPLETED	Resilient Base/Floor Tile	3/1/2008	\$6,911.00	100%	\$6,911.00	0.00%	4/15/2008	\$0.00	\$6,911.00	\$ 6,911.00	100.0%
American Fire Sprinkler Corp. (TK)	6750 W. 47th Terrace, Mission, KS 66203	COMPLETED	Fire Sprinkler System	3/1/2008	\$53,200.00	80%	\$42,560.00	0.02%	3/1/2008	\$0.00	\$53,200.00	\$ 42,560.00	9.0%
Siggins Company, Inc. (TK)	512 E. 12th Avenue, North Kansas City, MO 64116	COMPLETED	Toilet/Bath Accessories	3/1/2008	\$5,221.00	90%	\$4,698.90	0.00%	4/15/2008	\$0.00	\$5,221.00	\$ 4,698.90	100.0%
Fabricor, Inc. (CS)	1342 Woodswether Road, Kansas City, MO 64105	KCMO 9/27/09	Carpentry	4/15/2008	\$80,000.00	100%	\$80,000.00	0.04%	4/15/2008	\$0.00	\$0.00	\$ -	0.0%
B & B Seating (CS)	3105 Shelley Drive, South Park, PA 15129	MO-Pending	Carpentry	4/15/2008	\$128,000.00	70%	\$89,600.00	0.04%	8/8/2008	\$20,000.00	\$45,000.00	\$ 31,500.00	35.2%
Kenco Enterprises (JD)	2525 State Hwy 177, Cape Girardeau, MO 63701	MO 7/1/10	Supply Block Material	6/15/2008	\$806,195.00	25%	\$201,548.75	0.09%	6/23/2008	\$0.00	\$790,416.49	\$ 197,604.12	98.0%
Billie Wyatt Trucking (RM)	1212 SW 23rd Street, Blue Springs, MO 64015	COMPLETED	Trucking/Dumping	6/15/2008	\$3,891.00	100%	\$3,891.00	0.00%	6/15/2008	\$0.00	\$3,891.00	\$ 3,891.00	100.0%
Petro Trucking (RM)	6028 N. Cleveland Avenue, KCKS 66104	KCMO 6/12/09	Trucking/Dumping	7/15/2008	\$22,509.00	80%	\$18,007.20	0.01%	7/15/2008	\$0.00	\$19,558.38	\$ 15,646.70	86.9%
Howell Construction CO. (HC)	1009 W. 17th St., Kansas City, MO 64108	KCMO 5/8/11	General Labor	7/1/2008	\$41,800.00	100%	\$41,800.00	0.02%	7/15/2008	\$0.00	\$0.00	\$ -	0.0%
Hoffman-Cortes (Prime Contractor)	1600 Baltimore, Kansas City, MO 64108	MO 6/1/09	Sealants	3/19/2008	\$1,232,548.20	100%	\$1,232,548.20	0.55%	4/22/2008	\$0.00	\$803,131.33	\$ 803,131.33	65.2%
Kenco Enterprises (HC)	2525 State Hwy 177, Cape Girardeau, MO 63701	MO 7/1/10	Material Supplier	5/30/2008	\$562,194.90	25%	\$140,548.73	0.06%	5/30/2008	\$0.00	\$527,108.85	\$ 131,777.21	93.8%
E & J Specialty (OD)	30310 E. Allen Road, Buckner, MO 64016	KCMO 8/25/11	Material & Labor	6/30/2008	\$39,180.15	100%	\$39,180.15	0.02%	10/1/2008	\$4,776.38	\$39,180.15	\$ 39,180.15	100.0%
DKW Construction (RR)	303 N. Union #200, St. Louis, MO 63108	MO 6/1/11	Proj Mgmt/Materials	6/15/2008	\$52,872.00	90%	\$47,584.80	0.02%	6/15/2008	\$0.00	\$0.00	\$ -	0.0%

MBE / WBE MONTHLY SUMMARY REPORT
Truman Sports Complex Renovation

Report Date: 15-Apr-09	Report Number: 27	Project: Kauffman Stadium
All Contractors	Current Project Amount: \$225,569,211.92	MBE Goal: 22%
Contact Person: Gayle Holliday		WBE Goal: 8%
Phone / Fax / Email Address: (816) 347-0605 (816) 525-2092 gandh@swbell.com	Total Amount Paid to Date: \$189,056,696.81	Signature:

WBE Subcontractor	Physical Address	Certifying Agency and Expiration Date	Type of Work	Sub-contract Date	Sub-contract Amount	Location Factor (%)	Weighted Contract Value	% of Total Project	Est. Start Date	\$\$\$ Paid This Period	\$\$\$ Paid to Date	\$\$\$ count for MBE/WBE Total	% of Contract Paid to Date
Stanton Steel (KCS)	712 Squire Court, Grain Valley, MO 64029	MO 2/1/10	Steel Fabrication	6/15/2008	\$92,126.00	100%	\$92,126.00	0.04%	6/15/2008	\$0.00	\$92,126.00	\$ 92,126.00	100.0%
Cynthia Ayres & Company (EC)	8400 Melrose, Lenexa, KS 77214	KCMO-Renewal Pend	Flooring Materials/Supp	6/13/2008	\$135,435.00	25%	\$33,858.75	0.02%	10/1/2008	\$0.00	\$135,435.00	\$ 33,858.75	100.0%
Fast Signs (STS)	905 Westport, Ste. F, Kansas City, MO 64111	KCMO 7/23/10	Vinyl Graphics/Digital P	10/1/2008	\$9,291.00	100%	\$9,291.00	0.00%	1/1/2009	\$0.00	\$9,291.00	\$ 9,291.00	100.0%
LTD Signs & Graphics (STS)	3101 Mercier, Unit 362, Kansas City, MO 64111	KCMO-Pending	Fabrication	12/1/2008	\$131,142.34	100%	\$131,142.34	0.06%	1/1/2009	\$74,092.14	\$107,155.14	\$ 107,155.14	81.7%
LTD Signs & Graphics (STS)	3101 Mercier, Unit 362, Kansas City, MO 64111	KCMO-Pending	Fab & Install	11/1/2008	\$47,244.20	100%	\$47,244.20	0.02%	1/1/2009	\$47,244.20	\$47,244.20	\$ 47,244.20	100.0%
Howell Construction CO. (DH)	1009 W. 17th St., Kansas City, MO 64108	KCMO 5/8/11	Toilet Compartments	8/5/2008	\$200,175.00	100%	\$200,175.00	0.09%	8/5/2008	\$0.00	\$9,319.39	\$ 9,319.39	4.7%
E & J Specialty (DH)	30310 E. Allen Road, Buckner, MO 64016	KCMO 8/25/11	Access Flooring	8/5/2008	\$18,565.00	100%	\$18,565.00	0.01%	8/5/2008	\$0.00	\$0.00	\$ -	0.0%
Fabricor, Inc. (CM)	1342 Woodswether Road, Kansas City, MO 64105	KCMO 9/27/09	Carpentry	4/15/2008	\$344,342.00	100%	\$344,342.00	0.15%	11/3/2008	\$0.00	\$0.00	\$ -	0.0%
Leigh & O'Kane, LLC (BC)	9201 Ward Parkway, Ste. 301, Kansas City, MO 64114	KCMO 12/31/10	Structural Engineers	10/6/2008	\$4,480.00	100%	\$4,480.00	0.00%	10/6/2008	\$0.00	\$1,035.00	\$ 1,035.00	23.1%
Leigh & O'Kane, LLC (BC)	9201 Ward Parkway, Ste. 301, Kansas City, MO 64114	KCMO 12/31/10	Structural Engineers	10/6/2008	\$15,435.00	100%	\$15,435.00	0.01%	10/6/2008	\$0.00	\$230.00	\$ 230.00	1.5%
CCL Construction (CC)	1905 Bernice Road, Lansing IL 60438	MO 10/14/09	Louvers/Metal Wall Pan	10/1/2008	\$783,246.00	70%	\$548,272.20	0.24%	10/1/2008	\$0.00	\$582,521.00	\$ 407,764.70	74.4%
Design Investments, Inc. (FMSG)	301 East Armour, Ste 301, Kansas City, MO 64111	MO 4/29/11	Furniture Provider	12/1/2008	\$88,501.00	25%	\$22,125.25	0.01%	12/1/2008	\$0.00	\$0.00	\$ -	0.0%
Meticulous Lawn Service (RG)	9016 E. 55th Terrace, Raytown, MO 64133	MO 11/1/09	Soil/Plant Installation/Ma	10/31/2008	\$114,174.00	100%	\$114,174.00	0.05%	1/1/2009	\$0.00	\$0.00	\$ -	0.0%
											\$ -	\$ -	0.0%
											\$ -	\$ -	0.0%
Subtotal							\$34,996,794.33	15.5%		\$2,669,626.98	\$29,831,589.01	\$28,049,765.31	85.2%
Combined Total							\$70,258,625.25	31.1%		\$6,196,582	\$55,381,612	\$51,337,431	78.8%

OR - Owner's Rep	MJM - MJM Services Const (Warning Track)	TK-Taylor Kelly	HW- Hunt Walton	CS-Carroll Seating	JD-JE Dunn	R-Royals	BH-Ben Hur	ORC-O'Rourke Co
CDE-Citadel Electric	DO-Doherty Steel	MKO-Mark One	FO-Foley Co	SS-Stafford-Smith	OD-Overhead Door	RR-Roberts Roofing		DI -Daktronics
RM-Rodriguez Mechanical	HC-Hoffman Cortes	KCS-KC Structural Steel	PV- Pac Van	EC-Epoxy Coating Specialists	PSI-PSI	IF -Image Flooring		BC - Bratton Corp
RG - Rosehill Gardens	STS - Star Signs	CC - Crown Corr	FMSG - Facility Mngmt Svc Gp	TC-Truesdell Corp				