

MBE / WBE MONTHLY SUMMARY REPORT  
Truman Sports Complex Renovation

|   |                  |                            |                  |            |                   |
|---|------------------|----------------------------|------------------|------------|-------------------|
| Report Date:                                | Jul 15 2009      | Report Number:             | 30               | Project:   | Arrowhead Stadium |
| All Contractors                             |                  | Current Project Amount:    | \$336,396,590.82 | MBE Goal:  | 22%               |
| Contact Person: Gayle Holliday              |                  | Total Amount Paid to Date: | \$221,892,913.91 | WBE Goal:  | 8%                |
| Phone / Fax / Email Address: (816) 347-0605 |                  |                            |                  | Signature: |                   |
| (816) 525-2092                              | gandh@swbell.com |                            |                  |            |                   |

| MBE Subcontractor                     | Physical Address                                  | Certifying Agency and Expiration Date | Type of Work          | Sub-contract Date | Sub-contract Amount | Location Factor (%) | Weighted Contract Value | % of Total Project | Est. Start Date | \$\$\$ Paid This Period | \$\$\$ Paid to Date | \$\$\$ count for MBE Total | % of Contract Paid to Date |
|---------------------------------------|---|---------------------------------------|-----------------------|-------------------|---------------------|---------------------|-------------------------|--------------------|-----------------|-------------------------|---------------------|----------------------------|----------------------------|
| TSI Engineering, Inc (TERR)           | 4001 Blue Pkwy, Ste 110, KCMO 64130               | COMPLETED                             | Engineers             | 5/10/2006         | \$23,096.34         | 100%                | \$23,096.34             | 0.007%             | 5/1/2006        | \$0.00                  | \$23,096.34         | \$23,096.34                | 100.0%                     |
| SK Design Group, Inc (TERR)           | 4600 College Blvd, Ste 100, Overland Pk, KS 6621  | COMPLETED                             | Engineers             | 5/10/2006         | \$2,903.45          | 80%                 | \$2,322.76              | 0.001%             | 5/20/2006       | \$0.00                  | \$2,903.45          | \$2,322.76                 | 100.0%                     |
| Schmitz, King & Assoc, Inc (TERR)     | 18900W 158th, Ste G, Olathe, KS 66082             | COMPLETED                             | Survey                | 9/5/2007          | \$3,882.50          | 80%                 | \$3,106.00              | 0.001%             | 9/5/2007        | \$0.00                  | \$3,882.50          | \$3,106.00                 | 100.0%                     |
| Taliferro & Browne (HOK)              | 818 Grand Blvd, Ste 1000, KCMO 64106              | KCMO 8/30/09                          | Civil Engineer        | 3/30/2007         | \$362,160.00        | 100%                | \$362,160.00            | 0.108%             | 9/1/2006        | \$0.00                  | \$303,316.85        | \$303,316.85               | 83.8%                      |
| Ghostfire Design (HOK)                | 1925 Central, Ste 300, KCMO 64108                 | KCMO 7/24/11                          | Graph Design          | 8/20/2007         | \$738,000.00        | 100%                | \$738,000.00            | 0.219%             | 8/1/2007        | \$20,424.00             | \$709,883.30        | \$709,883.30               | 96.2%                      |
| FSC, Inc (HOK)                        | 3100 S 24th St, KCK 66106                         | KCMO 8/12/11                          | Code Consult          | 3/30/2007         | \$95,000.00         | 80%                 | \$76,000.00             | 0.023%             | 9/1/2006        | \$500.00                | \$88,497.50         | \$70,798.00                | 93.2%                      |
| Rafael Architects, Inc (HOK)          | 300 Wyandotte, Ste 444, KCMO 64105                | KCMO 6/12/11                          | Architects            | 5/30/2006         | \$747,760.00        | 100%                | \$747,760.00            | 0.222%             | 9/1/2006        | \$0.00                  | \$699,959.30        | \$699,959.30               | 93.6%                      |
| M-E Engineers (HOK)                   | 300 Wyandotte, Ste 450, KCMO 64105                | MABDC not renewed                     | MEP Engineer          | 3/28/2007         | \$3,685,280.00      | 100%                | \$3,685,280.00          | 1.096%             | 9/1/2006        | \$27,397.50             | \$3,097,337.50      | \$3,097,337.50             | 84.0%                      |
| Premier Eng Cons (HOK)                | 5529 Troost, KCMO 64110                           | KCMO 8/25/11                          | Structural Eng        | 12/19/2007        | \$428,202.50        | 100%                | \$428,202.50            | 0.127%             | 12/18/2006      | \$0.00                  | \$428,202.50        | \$428,202.50               | 100.0%                     |
| Schmitz, King & Asso, Inc (T)         | 18900 W 158th St, Ste G, Olathe, KS 66062         | KCMO 3/1/11                           | Surveying             | 4/21/2006         | \$164,142.25        | 80%                 | \$131,313.80            | 0.039%             | 4/21/2006       | \$0.00                  | \$153,199.25        | \$122,559.40               | 93.3%                      |
| EIC/ProJDel Corp (G)                  | 1 North Commerce Pk Dr, Level G, Cin, OH 45215    | COMPLETED                             | Scheduling            | 8/16/2006         | \$72,373.93         | 70%                 | \$50,661.75             | 0.015%             | 9/1/2006        | \$0.00                  | \$72,373.93         | \$50,661.75                | 100.0%                     |
| Ellington Mngmnt Svcs (G)             | 1 North Commerce Pk Dr, Ste 200, Cin, OH 45215    | COMPLETED                             | WMBE Cons             | 5/1/2007          | \$7,350.00          | 70%                 | \$5,145.00              | 0.002%             | 5/7/2007        | \$0.00                  | \$7,350.00          | \$5,145.00                 | 100.0%                     |
| Kingston Environmental Svcs           | 15450 Hangar Rd, KCMO 64147                       | COMPLETED                             | Env Consult           | 6/7/2007          | \$14,950.00         | 100%                | \$14,950.00             | 0.004%             | 6/7/2007        | \$0.00                  | \$10,225.00         | \$10,225.00                | 68.4%                      |
| Reynolds Electric (T-C)               | 613 NE Business Park Lane; Riverside MO 64150     | COMPLETED                             | Electrical            | 9/30/2007         | \$937,386.23        | 90%                 | \$843,647.61            | 0.251%             | 11/1/2007       | \$0.00                  | \$937,386.23        | \$843,647.61               | 100.0%                     |
| TWS Construction Services (KIS)       | 2600 Grand; KC MO 64108                           | COMPLETED                             | Site Util             | 9/15/2007         | \$369,654.86        | 100%                | \$369,654.86            | 0.110%             | 9/15/2007       | \$0.00                  | \$369,654.86        | \$369,654.86               | 100.0%                     |
| Superior Concrete Cutting (KIS)       | 3611 Main; Grandview MO 64030                     | COMPLETED                             | Concrete cutting      | 9/15/2007         | \$5,191.60          | 100%                | \$5,191.60              | 0.002%             | 9/15/2007       | \$0.00                  | \$5,191.60          | \$5,191.60                 | 100.0%                     |
| Technical Design Services (KIS)       | 16811 Kreider Rd; Bonner Springs KS               | COMPLETED                             | Des/Ins vault         | 9/15/2007         | \$47,265.00         | 80%                 | \$37,812.00             | 0.011%             | 9/15/2007       | \$0.00                  | \$47,265.00         | \$37,812.00                | 100.0%                     |
| Kingston Environmental (KIS)          | 15450 Hangar Road; Kansas City MO 64147           | COMPLETED                             | Truck/agg             | 9/15/2007         | \$14,261.37         | 100%                | \$14,261.37             | 0.004%             | 9/15/2007       | \$0.00                  | \$14,261.37         | \$14,261.37                | 100.0%                     |
| Alexander Mechanical (T-US)           | 8744 E. Alice Street; Kansas City MO              | COMPLETED                             | Plumbing/piping       | 9/14/2007         | \$196,249.64        | 100%                | \$196,249.64            | 0.058%             | 12/1/2007       | \$0.00                  | \$196,249.64        | \$196,249.64               | 100.0%                     |
| Knock Out Trucking (T-S)              | 5516 Bales Kansas City, MO 64130                  | COMPLETED                             | Truck Contractor      | 12/21/2007        | \$228,570.00        | 100%                | \$228,570.00            | 0.068%             | 1/30/2008       | \$0.00                  | \$228,570.00        | \$228,570.00               | 100.0%                     |
| BSC (T-Hay)                           | 2808 E. 85th Street; Kansas City MO 64132         | COMPLETED                             | Reinforcing steel     | 12/5/2007         | \$394,325.96        | 100%                | \$394,325.96            | 0.117%             | 2/1/2008        | \$0.00                  | \$394,325.96        | \$394,325.96               | 100.0%                     |
| Schmitz & King Associates (T-Hay)     | 18900 W. 158th Street, Suite G; Olathe KS 66062   | COMPLETED                             | Staking caissons      | 12/28/2007        | \$25,818.50         | 80%                 | \$20,654.80             | 0.006%             | 2/1/2008        | \$0.00                  | \$25,818.50         | \$20,654.80                | 100.0%                     |
| Hoffman Cortes (T-C-H)                | 1600 Baltimore Suite 102; Kansas City MO 64108    | COMPLETED                             | Masonry               | 11/15/2007        | \$70,683.84         | 100%                | \$70,683.84             | 0.021%             | 11/15/2007      | \$0.00                  | \$70,683.84         | \$70,683.84                | 100.0%                     |
| Professional Elevator Services (T-TK) | 1601 East 18th Street, Suite 200; KC MO 64108     | KC MO 12/20/09                        | Elevator              | 1/20/2008         | \$1,417,905.00      | 100%                | \$1,417,905.00          | 0.421%             | 1/1/2010        | \$128,110.00            | \$128,110.00        | \$128,110.00               | 9.0%                       |
| American Concrete Pumping (T-SH)      | 2600 E 78th; Kansas City, MO 64132                | COMPLETED                             | Furnish & Pump Cor    | 4/10/2008         | \$657,331.86        | 100%                | \$657,331.86            | 0.195%             | 5/14/2008       | \$0.00                  | \$657,331.86        | \$657,331.86               | 100.0%                     |
| HMC Enterprise Corp (T-SH)            | 420 E 37th St; Kansas City, MO 64109              | KCMO 5/9/09req                        | Furnish & Deliver Re  | 4/24/2008         | \$2,674,487.23      | 100%                | \$2,674,487.23          | 0.795%             | 5/14/2008       | \$295,912.37            | \$2,574,487.23      | \$2,574,487.23             | 96.3%                      |
| American Concrete Pumping (T-SH)      | 2600 E 78th; Kansas City, MO 64132                | COMPLETED                             | Furnish & Pump Cor    | 6/2/2008          | \$1,836,094.67      | 100%                | \$1,836,094.67          | 0.546%             | 6/18/2008       | \$0.00                  | \$1,836,094.67      | \$1,836,094.67             | 100.0%                     |
| HMC Enterprise Corp (T-SH)            | 420 E 37th St; Kansas City, MO 64109              | COMPLETED                             | Furnish & Deliver Re  | 5/15/2008         | \$942,412.54        | 100%                | \$942,412.54            | 0.280%             | 5/14/2008       | \$0.00                  | \$942,412.54        | \$942,412.54               | 100.0%                     |
| Rod Techs, Inc. (Shaw/Baker)          | PO Box 101 Milford, Ohio 45150                    | MO 9/23/10                            | Rebar                 | 2/2/2009          | \$831,000.00        | 70%                 | \$581,700.00            | 0.173%             | 2/9/2009        | \$228,901.00            | \$764,772.90        | \$535,341.03               | 92.0%                      |
| Martinez Concrete Const (SH-B)        | 8673 Brome Rd. Desoto, KS 66018                   | KCMO 4/29/11                          | Concrete              | 4/1/2009          | \$293,755.00        | 70%                 | \$205,628.50            | 0.061%             | 4/1/2009        | \$265,900.00            | \$287,022.00        | \$200,915.40               | 97.7%                      |
| American Concrete Pumping (T-SH)      | 2600 E 78th; Kansas City, MO 64132                | KCMO 4/1/11                           | Furnish & Pump Cor    | 7/9/2008          | \$573,281.49        | 100%                | \$573,281.49            | 0.170%             | 8/19/2008       | \$0.00                  | \$573,281.49        | \$573,281.49               | 100.0%                     |
| Malco Construction (T-M&H)            | 1320 E 19th St; Kansas City, MO 64108             | KC MO 9/29/09                         | Steel Placement       | 12/1/2008         | \$135,000.00        | 100%                | \$135,000.00            | 0.040%             | 12/1/2008       | \$0.00                  | \$41,840.45         | \$41,840.45                | 31.0%                      |
| Tinmaster (T-MM)                      | 8418 Prospect Ave; KC MO 64132                    | KC MO 6/20/11                         | Sheetmetal            | 6/16/2008         | \$8,964,917.00      | 100%                | \$8,964,917.00          | 2.665%             | 6/26/2008       | \$0.00                  | \$3,677,730.77      | \$3,677,730.77             | 41.0%                      |
| Rodriguez Mechanical (T-MM)           | 541 S 11th St; Kansas City, KS 66105              | KC MO 4/27/09req                      | Plumbing              | 7/25/2008         | \$790,839.00        | 80%                 | \$632,671.20            | 0.188%             | 7/30/2008       | \$239,386.77            | \$671,711.77        | \$537,369.42               | 84.9%                      |
| Superior Concrete Cutting (T-MM)      | 3611 Main; Grandview MO 64030                     | KC MO 08/29/09                        | Concrete cutting      | 1/20/2009         | \$16,391.00         | 100%                | \$16,391.00             | 0.005%             | 1/20/2009       | \$0.00                  | \$16,391.00         | \$16,391.00                | 100.0%                     |
| Alpha Energy & Elec, Inc. (T-C)       | 1601 E 18th St; #206; KC, MO 64108                | KC MO 6/12/11                         | Electrical            | 5/1/2008          | \$3,457,851.00      | 100%                | \$3,457,851.00          | 1.028%             | 5/1/2008        | \$663,248.08            | \$2,244,108.02      | \$2,244,108.02             | 64.9%                      |
| Reynolds Electric (T-CE)              | 613 NE Business Park Lane; Riverside MO 64150     | KC MO 10/3/09                         | Electrical            | 1/7/2009          | \$2,009,845.75      | 100%                | \$2,009,845.75          | 0.597%             | 2/2/2009        | \$345,630.55            | \$1,881,226.05      | \$1,881,226.05             | 93.6%                      |
| Progress Electric (T-CE)              | 13910 Century Ln; Grandview, MO 64030             | KC MO 8/12/11                         | Electrical            | 1/29/2009         | \$1,163,300.00      | 100%                | \$1,163,300.00          | 0.346%             | 2/5/2009        | \$226,354.31            | \$448,773.25        | \$448,773.25               | 38.6%                      |
| Ambient Tempco (T-SS)                 | 403 Cypress; Grain Valley MO 64029                | KC MO 12/15/08req                     | Food Service Install  | 6/27/2008         | \$1,496,378.00      | 90%                 | \$1,346,740.20          | 0.400%             | 10/1/2008       | \$319,656.64            | \$422,006.21        | \$379,805.59               | 28.2%                      |
| Rodriguez Mechanical (T-SS)           | 541 S 11th St; Kansas City, KS 66105              | KCMO 4/27/09req                       | Food Service Install  | 4/1/2009          | \$922,747.00        | 80%                 | \$738,197.60            | 0.219%             | 4/1/2009        | \$176,802.30            | \$176,802.30        | \$141,441.84               | 19.2%                      |
| Harriott Contracting (T-TS)           | 8880 Old Annapolis, Columbia, MO 81045            | NMSDC 3/31/09                         | Seat removal          | 12/16/2008        | \$99,475.00         | 90%                 | \$89,527.50             | 0.027%             | 12/16/2008      | \$0.00                  | \$59,088.15         | \$53,179.34                | 59.4%                      |
| C-Sharp Trucking (T-TS)               | 13714 Lowell Ave, Grandview, MO 64030             | KCMO 11/14/11                         | Trucking              | 1/21/2009         | \$93,460.00         | 100%                | \$93,460.00             | 0.028%             | 1/21/2009       | \$0.00                  | \$93,460.00         | \$93,460.00                | 100.0%                     |
| Alexander Mechanical (T-TS)           | 7007 NE Parvin Rd, KCMO 64120                     | KCMO 5/29/11                          | CFC/Oil Removal       | 12/22/2008        | \$97,557.00         | 90%                 | \$87,801.30             | 0.026%             | 12/22/2008      | \$0.00                  | \$95,257.00         | \$85,731.30                | 97.6%                      |
| Superior Concrete Cutting (T-T/S)     | 3611 Main; Grandview MO 64030                     | COMPLETED                             | Cutting/Sawing        | 8/1/2008          | \$25,096.19         | 100%                | \$25,096.19             | 0.007%             | 8/1/2008        | \$0.00                  | \$25,096.19         | \$25,096.19                | 100.0%                     |
| CK United (T-CC)                      | PO Box 16095; Evansville, IN 47716-0195           | KC MO 6/30/10                         | Metal Panels Suppli   | 9/22/2008         | \$2,793,000.00      | 70%                 | \$1,955,100.00          | 0.581%             | 11/1/2008       | \$38,944.56             | \$1,643,548.16      | \$1,150,483.71             | 58.8%                      |
| HMC Enterprise Corporation (T-D)      | 420 E 37th St; Kansas City, MO 64109              | KC MO 5/9/09req                       | Structural Steel supp | 9/22/2008         | \$2,069,326.00      | 100%                | \$2,069,326.00          | 0.615%             | 8/1/2008        | \$91,345.07             | \$2,066,887.83      | \$2,066,887.83             | 99.9%                      |
| Schmitz & King Associates (T-Dak)     | 18900 W. 158th Street, Suite G; Olathe KS 66062   | KCMO 2/29/11                          | Surveying             | 10/29/2008        | \$20,000.00         | 80%                 | \$16,000.00             | 0.005%             | 10/29/2008      | \$0.00                  | \$17,018.00         | \$13,614.40                | 85.1%                      |
| Centrion Systems, Inc. (T-Dak)        | 1525 Merrimac Circle, Suite 108 Ft. Worth, TX 761 | COMPLETED                             | Supplier              | 11/10/2008        | \$583,296.00        | 25%                 | \$145,824.00            | 0.043%             | 11/10/2008      | \$0.00                  | \$583,296.00        | \$145,824.00               | 100.0%                     |
| Avian, Inc. (T-Dak)                   | 208 S Charles St, Suite B Bellville, IL 62220     | COMPLETED                             | Supplier              | 11/12/2008        | \$419,815.00        | 25%                 | \$104,953.75            | 0.031%             | 11/12/2008      | \$0.00                  | \$419,815.00        | \$104,953.75               | 100.0%                     |
| Lewis Block & Supply Co. (T-TM)       | PO Box 480615; KC, MO 64145                       | KC MO 11/30/10                        | Masonry               | 10/30/2008        | \$391,500.00        | 100%                | \$391,500.00            | 0.116%             | 10/30/2008      | \$1,502.60              | \$285,815.74        | \$285,815.74               | 73.0%                      |
| Lewis Block & Supply CO (KM)          | PO Box 480615; KC, MO 64145                       | KCMO 11/30/10                         | Steel Anc             | 11/30/2010        | \$92,000.00         | 100%                | \$92,000.00             | 0.027%             | 3/3/2009        | \$32,684.35             | \$32,684.35         | \$32,684.35                | 35.5%                      |

MBE / WBE MONTHLY SUMMARY REPORT  
Truman Sports Complex Renovation

|   |                  |                            |                  |           |                   |
|---|------------------|----------------------------|------------------|-----------|-------------------|
| Report Date:                                | Jul 15 2009      | Report Number:             | 30               | Project:  | Arrowhead Stadium |
| All Contractors                             |                  | Current Project Amount:    | \$336,396,590.82 | MBE Goal: | 22%               |
| Contact Person: Gayle Holliday              |                  | Total Amount Paid to Date: | \$221,892,913.91 | WBE Goal: | 8%                |
| Phone / Fax / Email Address: (816) 347-0605 |                  | Signature:                 |                  |           |                   |
| (816) 525-2092                              | gandh@swbell.com |                            |                  |           |                   |

| MBE Subcontractor                  | Physical Address                                | Certifying Agency and Expiration Date | Type of Work        | Sub-contract Date | Sub-contract Amount | Location Factor (%) | Weighted Contract Value | % of Total Project | Est. Start Date | \$\$\$ Paid This Period | \$\$\$ Paid to Date | \$\$\$ count for MBE Total | % of Contract Paid to Date |
|------------------------------------|---|---------------------------------------|---------------------|-------------------|---------------------|---------------------|-------------------------|--------------------|-----------------|-------------------------|---------------------|----------------------------|----------------------------|
| FSC, Inc. (T-CF)                   | 3100 S 24th St, KC, KS 66106                    | KC MO 8/12/11                         | Design              | 10/8/2008         | \$325,636.11        | 80%                 | \$260,508.89            | 0.077%             | 12/1/2008       | \$8,500.00              | \$206,089.15        | \$164,871.32               | 63.3%                      |
| Bear Paw Construction (T-CF)       | 7807 S Hardsaw Rd; Oak Grove, MO 64075          | KC MO 9/29/09                         | Supplier/Core Drill | 10/15/2008        | \$1,200,000.00      | 100%                | \$1,200,000.00          | 0.357%             | 1/1/2009        | \$29,650.56             | \$502,127.54        | \$502,127.54               | 41.8%                      |
| Malco Construction (T-DM)          | 1320 E 19th St; Kansas City, MO 64108           | KCMO 12/20/09                         | Core Drilling       | 5/28/2009         | \$32,761.00         | 100%                | \$32,761.00             | 0.010%             | 6/1/2009        | \$0.00                  | \$0.00              | \$0.00                     | 0.0%                       |
| LWJ Construction Material (T-E&K)  | 3018 E 21st St, Shawnee KS                      | KC MO 12/20/09                        | Supplier            | 12/1/2008         | \$663,064.26        | 25%                 | \$165,766.07            | 0.049%             | 4/1/2009        | \$69,919.72             | \$663,064.26        | \$165,766.07               | 100.0%                     |
| Jim's Disposal (T-DH)              | 930 N Chestnut Trafficway KCMO 64120            | KC MO 3/12/10                         | Waste management    | 1/1/2009          | \$37,200.00         | 100%                | \$37,200.00             | 0.011%             | 2/9/2009        | \$2,457.22              | \$8,759.76          | \$8,759.76                 | 23.5%                      |
| Martinez Conc & Const (T-DH)       | 8673 Brome St, Desoto, KS 66018                 | KCMO 4/29/11                          | Concrete            | 12/31/2008        | \$75,000.00         | 80%                 | \$60,000.00             | 0.018%             | 2/2/2009        | \$0.00                  | \$1,474.00          | \$1,179.20                 | 2.0%                       |
| D.E.L.L. Plaster & Drywall (T-DH)  | 2603 E 28th St, KCMO 64128                      | KCMO 2/29/11                          | Floor Sealers       | 12/31/2008        | \$88,000.00         | 100%                | \$88,000.00             | 0.026%             | 2/16/2009       | \$8,128.00              | \$10,986.00         | \$10,986.00                | 12.5%                      |
| Lewis Block & Supply Co. (DH)      | PO Box 480615, KC MO 64128                      | KCMO 11/30/10                         | Concrete            | 2/28/2009         | \$127,216.00        | 100%                | \$127,216.00            | 0.038%             | 2/28/2009       | \$11,068.68             | \$97,672.68         | \$97,672.68                | 76.8%                      |
| Legacy Building Gp (T-CCa)         | 1530 S 2nd St, St. Louis, MO 63104              | KCMO 1/31/10                          | Finish carpentry    | 2/10/2009         | \$514,584.00        | 90%                 | \$463,125.60            | 0.138%             | 3/31/2009       | \$116,544.78            | \$116,544.78        | \$104,890.30               | 22.6%                      |
| Midwest Interiors (T-TI)           | 3640 Summit; KC MO 64111                        | KC MO 5/27/12                         | Ceilings            | 1/1/2009          | \$638,451.00        | 100%                | \$638,451.00            | 0.190%             | 4/1/2009        | \$101,437.87            | \$113,276.31        | \$113,276.31               | 17.7%                      |
| Jim's Disposal (T-TI)              | 930 N Chestnut Trafficway, KCMO 64120           | KCMO 3/12/10                          | Waste management    | 2/1/2009          | \$32,000.00         | 100%                | \$32,000.00             | 0.010%             | 4/1/2009        | \$0.00                  | \$13,057.04         | \$13,057.04                | 40.8%                      |
| S & K Demolition (T-TK)            | 2319 E 12th St, Kansas City, MO 64127           | KC MO 7/12/09                         | Demolition Sub      | 1/6/2009          | \$100,000.00        | 100%                | \$100,000.00            | 0.030%             | 1/6/2009        | \$23,468.34             | \$23,468.34         | \$23,468.34                | 23.5%                      |
| Malco Construction (T-TK)          | 1320 E 19th St; Kansas City, MO 64108           | KC MO 9/29/09                         | Steel               | 1/6/2009          | \$65,000.00         | 100%                | \$65,000.00             | 0.019%             | 1/6/2009        | \$0.00                  | \$47,772.20         | \$47,772.20                | 73.5%                      |
| Xtreme Clean 88, LLC (T-WW)        | 11641 W. 83rd Terrace; Lenexa KS 66214          | KCMO 12/30/10                         | General Labor       | 4/2/2009          | \$45,815.86         | 80%                 | \$36,652.69             | 0.011%             | 5/1/2009        | \$17,072.40             | \$20,052.40         | \$16,041.92                | 43.8%                      |
| DKW Construction (T-RR)            | 303 N. Union, Ste 200, St. Louis, MO 63108      | KCMO 6/1/11                           | Roofing             | 1/1/2009          | \$328,000.00        | 90%                 | \$295,200.00            | 0.088%             | 3/1/2009        | \$0.00                  | \$30,000.00         | \$27,000.00                | 9.1%                       |
| Cherokee Diversified (T-DH)        | 250 Richards Rd #110, KCMO 64116                | KCMO 12/31/09                         | Delivery            | 1/1/2009          | \$5,756.25          | 100%                | \$5,756.25              | 0.002%             | 1/1/2009        | \$1,837.50              | \$5,756.25          | \$5,756.25                 | 100.0%                     |
| KC Sign Express T-HS)              | 5033 Mackey, Overland Park, KS 66203            | MAMBDC 12/31/09                       | Installation        | 3/3/2009          | \$208,895.00        | 80%                 | \$167,116.00            | 0.050%             | 6/8/2009        | \$0.00                  | \$0.00              | \$0.00                     | 0.0%                       |
| Hoffman Cortes (T-Star)            | 1600 Baltimore Suite 102; Kansas City MO 64108  | KC MO 6/26/10                         | Install T&M         | 1/1/2009          | \$312,542.00        | 100%                | \$312,542.00            | 0.093%             | 4/1/2009        | \$0.00                  | \$0.00              | \$0.00                     | 0.0%                       |
| Energize Electronics (T-PE)        | 5100 SE Hwy 40, Blue Springs, MO                | KCMO 5/8/11                           | Material            | 2/17/2009         | \$113,340.60        | 25%                 | \$28,335.15             | 0.008%             | 2/17/2009       | \$101,445.20            | \$106,617.50        | \$26,654.38                | 94.1%                      |
| Eg-Tech LLC (T-PE)                 | 4833 Meier St, KCMO 64112                       | MO 5/1/11                             | Supply/Inspect      | 4/23/2009         | \$239,980.00        | 100%                | \$239,980.00            | 0.071%             | 4/23/2009       | \$1,925.83              | \$4,101.78          | \$4,101.78                 | 1.7%                       |
| Superior Concrete Cutting (T-PE)   | 3611 Main; Grandview MO 64030                   | KCMO 8/21/09                          | Elec- T&M           | 5/6/2009          | \$3,134.00          | 100%                | \$3,134.00              | 0.001%             | 5/6/2009        | \$0.00                  | \$0.00              | \$0.00                     | 0.0%                       |
| Progress Electric (T-MO)           | 13910 Century Ln; Grandview, MO 64030           | KC MO 8/12/11                         | Electrical          | 12/5/2008         | \$1,268,425.62      | 100%                | \$1,268,425.62          | 0.377%             | 3/1/2009        | \$0.00                  | \$221,332.50        | \$221,332.50               | 17.4%                      |
| Alpha Energy & Elec, Inc. (T-MO)   | 1601 E 18th St; #206; KC, MO 64108              | KCMO 6/12/11                          | Electrical          | 1/1/2009          | \$307,414.00        | 100%                | \$307,414.00            | 0.091%             | 1/1/2009        | \$0.00                  | \$0.00              | \$0.00                     | 0.0%                       |
| All Pro Construction (T-SH)        | 1562 E Spruce St, Olathe, KS 66061              | KCMO 8/30/09                          | Install rebar       | 7/1/2009          | \$36,000.00         | 80%                 | \$28,800.00             | 0.009%             | 7/7/2009        | \$0.00                  | \$0.00              | \$0.00                     | 0.0%                       |
| C-Sharp Trucking (T-SH)            | 13714 Lowell Ave, Grandview, MO 64030           | KCMO 11/14/11                         | Trucking            | 6/1/2009          | \$33,100.00         | 100%                | \$33,100.00             | 0.010%             | 6/1/2009        | \$0.00                  | \$0.00              | \$0.00                     | 0.0%                       |
| Superior Concrete Cutting (T-SH)   | 3611 Main; Grandview MO 64030                   | KCMO 8/21/09                          | Demo Sawing         | 6/1/2009          | \$19,800.00         | 100%                | \$19,800.00             | 0.006%             | 6/6/2009        | \$0.00                  | \$0.00              | \$0.00                     | 0.0%                       |
| Martinez Concrete Constr (T-SH)    | 8673 Brome Rd, Desoto, KS 66018                 | KCMO 4/29/11                          | Concrete Pump       | 6/1/2009          | \$184,307.00        | 70%                 | \$129,014.90            | 0.038%             | 6/15/2009       | \$0.00                  | \$0.00              | \$0.00                     | 0.0%                       |
| Hoffman Cortes (T-SH)              | 1600 Baltimore Suite 102; Kansas City MO 64108  | KCMO 6/26/10                          | Install pavers      | 6/1/2009          | \$330,600.00        | 100%                | \$330,600.00            | 0.098%             | 2/1/2010        | \$0.00                  | \$0.00              | \$0.00                     | 0.0%                       |
| BSC Steel (T-SH)                   | 2808 E 85th St, KCMO 64132                      | KCMO 10/13/09                         | Install fencing     | 6/1/2009          | \$432,500.00        | 100%                | \$432,500.00            | 0.129%             | 7/11/2009       | \$0.00                  | \$0.00              | \$0.00                     | 0.0%                       |
| HMC Enterprse (T-SH)               | 420 E 37th St; Kansas City, MO 64109            | KCMO 4/30/12                          | Install slot drain  | 6/1/2009          | \$40,689.00         | 100%                | \$40,689.00             | 0.012%             | 2/1/2010        | \$0.00                  | \$0.00              | \$0.00                     | 0.0%                       |
| D.E.L.L. Plaster & Drywall (T-GO)  | 2603 E 28th St, KCMO 64128                      | KCMO 2/29/11                          | 1`1                 | 1/23/2009         | \$107,400.00        | 100%                | \$107,400.00            | 0.032%             | 3/20/2009       | \$6,875.40              | \$18,572.95         | \$18,572.95                | 17.3%                      |
| Saxton & Saxton Const (T-CS)       | 10901 Bales, KCMO 64137                         | KCMO 6/20/11                          | Carpentry           | 1/30/2009         | \$332,000.00        | 100%                | \$332,000.00            | 0.099%             | 3/1/2009        | \$0.00                  | \$107,100.00        | \$107,100.00               | 32.3%                      |
| Malco Construction, Inc. (KG)      | 1320 East 19th Street, KCMO 64108               | KCMO 09/29/09                         | Consulting          | 8/23/2007         | \$713,860.00        | 100%                | \$713,860.00            | 0.212%             | 8/10/2007       | \$16,182.28             | \$350,289.05        | \$350,289.05               | 49.1%                      |
| SK Design Group, inc. (KG)         | 4600 College Blvd, Suite 100, Overland Park, KS | KCMO 08/21/09                         | Prof Services       | 10/1/2007         | \$712,875.00        | 80%                 | \$570,300.00            | 0.170%             | 6/1/2008        | \$35,550.00             | \$290,572.50        | \$232,458.00               | 40.8%                      |
| FSC, Inc (KG)                      | 3100 S. 24th St Ste E, Kansas City, KS 66106    | KCMO 12/31/08                         | Code Inspect.       | 3/12/2008         | \$240,000.00        | 80%                 | \$192,000.00            | 0.057%             | 3/12/2008       | \$4,417.50              | \$61,675.00         | \$49,340.00                | 25.7%                      |
| Reynolds Electric (T-B)            | 613 NW Business Park; Riverside MO              | COMPLETED                             | Electrical          | 7/1/2007          | \$14,867.00         | 90%                 | \$13,380.30             | 0.004%             | 7/1/2007        | \$0.00                  | \$14,867.00         | \$13,380.30                | 100.0%                     |
| Superior Concrete Cutting (T-KID)  | 3611 Main; Grandview MO 64030                   | COMPLETED                             | Concrete cutting    | 8/8/2007          | \$244.00            | 100%                | \$244.00                | 0.000%             | 6/5/2008        | \$0.00                  | \$244.00            | \$244.00                   | 100.0%                     |
| MidCity Hauling (T-SB)             | 5811 E. Truman Road; Kansas City MO 64126       | COMPLETED                             | Asphalt hauling     | 8/8/2007          | \$13,951.38         | 100%                | \$13,951.38             | 0.004%             | 9/1/2008        | \$0.00                  | \$13,951.38         | \$13,951.38                | 100.0%                     |
| TWS Construction Services (T-KIS)  | 2600 Grand; KC MO 64108                         | COMPLETED                             | Site utilities      | 9/15/2007         | \$163,997.96        | 100%                | \$163,997.96            | 0.049%             | 9/15/2007       | \$0.00                  | \$163,997.96        | \$163,997.96               | 100.0%                     |
| Technical Design Solutions (T-KIS) | 16811 Kreider; Bonner Springs, KS               | COMPLETED                             | Concrete pipe       | 9/15/2007         | \$31,274.00         | 100%                | \$31,274.00             | 0.009%             | 9/15/2007       | \$0.00                  | \$31,274.00         | \$31,274.00                | 100.0%                     |
| ABS Support Services (T-S)         | 844 S. 291 Hwy; Liberty MO 64068                | COMPLETED                             | Concrete pumping    | 10/1/2007         | \$133,950.89        | 90%                 | \$120,555.80            | 0.036%             | 10/1/2007       | \$0.00                  | \$133,950.89        | \$120,555.80               | 100.0%                     |
| WITEC (T-P1)                       | 524 NE Jasper Circle; Lee's Summit MO 64063     | COMPLETED                             | Electrical          | 8/21/2007         | \$37,573.00         | 100%                | \$37,573.00             | 0.011%             | 1/1/2008        | \$0.00                  | \$37,573.00         | \$37,573.00                | 100.0%                     |
| HMC Enterprise Corp (T-D)          | 420 E 37th St; Kansas City, MO 64109            | COMPLETED                             | Structural steel    | 10/16/2007        | \$338,322.86        | 100%                | \$338,322.86            | 0.101%             | 8/27/2007       | \$0.00                  | \$338,322.86        | \$338,322.86               | 100.0%                     |
| ABS Support Services (T-INT)       | 17815 Foster Drive; Liberty MO 64068            | COMPLETED                             | pumping             | 10/3/2007         | \$95,933.30         | 90%                 | \$86,339.97             | 0.026%             | 11/1/2008       | \$0.00                  | \$95,933.30         | \$86,339.97                | 100.0%                     |
| Hoffman Cortes (HC)                | 1600 Baltimore Suite 102; Kansas City MO 64108  | COMPLETED                             | Masonry             | 10/8/2007         | \$1,109,769.00      | 100%                | \$1,109,769.00          | 0.330%             | 10/25/2007      | \$0.00                  | \$1,109,769.00      | \$1,109,769.00             | 100.0%                     |
| BSC Steel (T-BR)                   | 2808 E. 85th Street; Kansas City MO 64132       | COMPLETED                             | Misc metal/steel    | 10/8/2007         | \$399,186.00        | 100%                | \$399,186.00            | 0.119%             | 1/14/2008       | \$0.00                  | \$399,186.00        | \$399,186.00               | 100.0%                     |
| Caman Construction (T-DH)          | 5004 Brighton Avenue; Kansas City MO 64130      | KC MO 6/12/09                         | Various             | 11/7/2007         | \$403,329.00        | 100%                | \$403,329.00            | 0.120%             | 4/1/2008        | \$0.00                  | \$361,687.00        | \$361,687.00               | 89.7%                      |
| Dave Adams Signs (T-DH)            | PO Box 413392; Kansas City, MO 64141            | KC MO - requested                     | Signage             | 8/5/2008          | \$57,623.00         | 100%                | \$57,623.00             | 0.017%             | 8/15/2008       | \$0.00                  | \$56,221.91         | \$56,221.91                | 97.6%                      |
| HMC Enterprise Corp (T-A2)         | 420 E 37th St; Kansas City, MO 64109            | COMPLETED                             | Metal               | 10/16/2007        | \$716,307.00        | 100%                | \$716,307.00            | 0.213%             | 12/1/2007       | \$0.00                  | \$704,592.04        | \$704,592.04               | 98.4%                      |
| Tinmaster (T-A2)                   | 8418 Prospect Ave; KC MO 64132                  | KC MO 6/20/11                         | Preframing          | 10/21/2007        | \$77,000.00         | 100%                | \$77,000.00             | 0.023%             | 12/1/2007       | \$0.00                  | \$72,763.59         | \$72,763.59                | 94.5%                      |

MBE / WBE MONTHLY SUMMARY REPORT  
Truman Sports Complex Renovation

|   |  |                            |                  |           |                   |
|---|--|----------------------------|------------------|-----------|-------------------|
| Report Date:                                | Jul 15 2009  | Report Number:             | 30               | Project:  | Arrowhead Stadium |
| All Contractors                             |  | Current Project Amount:    | \$336,396,590.82 | MBE Goal: | 22%               |
| Contact Person: Gayle Holliday              |  | Total Amount Paid to Date: | \$221,892,913.91 | WBE Goal: | 8%                |
| Phone / Fax / Email Address: (816) 347-0605 |  | Signature:                 |                  |           |                   |
| (816) 525-2092                              | <a href="mailto:gandh@swbell.com">gandh@swbell.com</a> |                            |                  |           |                   |

| MBE Subcontractor                | Physical Address                                     | Certifying Agency and Expiration Date | Type of Work         | Sub-contract Date | Sub-contract Amount | Location Factor (%) | Weighted Contract Value | % of Total Project | Est. Start Date | \$\$\$ Paid This Period | \$\$\$ Paid to Date    | \$\$\$ count for MBE Total | % of Contract Paid to Date |
|----------------------------------|--|---------------------------------------|----------------------|-------------------|---------------------|---------------------|-------------------------|--------------------|-----------------|-------------------------|------------------------|----------------------------|----------------------------|
| Midwest Interiors (T-TI)         | 3640 Summit; KC MO 64111                             | COMPLETED                             | Ceilings             | 10/8/2007         | \$329,422.85        | 100%                | \$329,422.85            | 0.098%             | 2/20/2008       | \$0.00                  | \$329,422.85           | \$329,422.85               | 100.0%                     |
| Xtreme Clean 88, LLC (T-TI)      | 11641 W. 83rd Terrace; Lenexa KS 66214               | COMPLETED                             | Cleaning             | 2/1/2008          | \$64,129.00         | 80%                 | \$51,303.20             | 0.015%             | 2/20/2008       | \$0.00                  | \$64,129.00            | \$51,303.20                | 100.0%                     |
| AMC Industries (T-KN)            | 8744 E. Alice, Suite B; Kansas City MO 64126         | COMPLETED                             | contractor           | 10/3/2007         | \$556,096.65        | 100%                | \$556,096.65            | 0.165%             | 10/26/2007      | \$0.00                  | \$556,096.65           | \$556,096.65               | 100.0%                     |
| Egtec (T-MO)                     | 4833 Meier Street; Kansas City MO 64112              | COMPLETED                             | Electrical sub       | 10/3/2007         | \$647,624.30        | 100%                | \$647,624.30            | 0.193%             | 4/1/2008        | \$0.00                  | \$647,624.30           | \$647,624.30               | 100.0%                     |
| Energize Electronics (T-MO)      | PO Box 815; Blue Springs MO 64013                    | COMPLETED                             | Electrical sub       | 10/3/2007         | \$100,000.00        | 100%                | \$100,000.00            | 0.030%             | 4/1/2008        | \$0.00                  | \$100,000.00           | \$100,000.00               | 100.0%                     |
| Greenleaf (T)                    | 1734 E. 63rd Street, Suite 614; Kansas City MO 64112 | KC MO 12/12/09                        | Construction         | 12/1/2007         | \$2,000,000.00      | 100%                | \$2,000,000.00          | 0.595%             | 12/1/2007       | 121,053.52              | \$1,693,107.83         | \$1,693,107.83             | 84.7%                      |
| TSI (T)                          | 1600 Genessee, Suite 960; Kansas City MO 64102       | COMPLETED                             | Testing & inspection | 7/18/2007         | \$3,299.90          | 100%                | \$3,299.90              | 0.001%             | 7/1/2007        | \$0.00                  | \$3,299.90             | \$3,299.90                 | 100.0%                     |
| Jim's Disposal (T)               | 930 N Chestnut Trafficway Kansas City, MO 64120      | KC MO 3/12/10                         | Waste management     | 12/1/2007         | \$2,700.00          | 100%                | \$2,700.00              | 0.001%             | 1/1/2008        | \$75.00                 | \$1,162.50             | \$1,162.50                 | 43.1%                      |
| Schmitz King Surveyors (T)       | 18900 West 158th, Olathe, KS. 66062                  | KCMO 2/29/11                          | Survey Work          | 12/15/2007        | \$60,320.00         | 80%                 | \$48,256.00             | 0.014%             | 12/1/2007       | \$0.00                  | \$55,343.50            | \$44,274.80                | 91.7%                      |
| Hodnett Photographics (T)        | P.O. Box 4278, KC. KS 66104                          | KCMO                                  | Photography          | 12/31/2007        | \$14,245.00         | 80%                 | \$11,396.00             | 0.003%             | 12/2/2007       | \$1,360.00              | \$8,511.00             | \$6,808.80                 | 59.7%                      |
| FSC, Inc. (T)                    | 3100 S 24th St, KC, KS 66106                         | KCMO 12/31/08                         | Project Mgmt         | 4/18/2008         | \$20,000.00         | 80%                 | \$16,000.00             | 0.005%             | 3/16/2008       | \$0.00                  | \$10,125.00            | \$8,100.00                 | 50.6%                      |
| TWS Construction Serv(T-TI)      | 2600 Grand Ste 490; KC MO 64108                      | COMPLETED                             | Hauling              | 7/28/2008         | \$9,769.50          | 100%                | \$9,769.50              | 0.003%             | 8/11/2008       | \$0.00                  | \$9,769.50             | \$9,769.50                 | 100.0%                     |
| D.E.L.L Plaster & Drywall (T-TI) | 2603 E 28th St; KC MO 64128                          | KCMO 2/29/11                          | Carpentry            | 9/22/2008         | \$263,505.89        | 100%                | \$263,505.89            | 0.078%             | 9/22/2008       | \$32,555.78             | \$263,505.89           | \$263,505.89               | 100.0%                     |
| Superior Concrete Cutting (T-TI) | 3611 Main; Grandview MO 64030                        | COMPLETED                             | Concrete cutting     | 8/6/2008          | \$11,400.00         | 100%                | \$11,400.00             | 0.003%             | 8/6/2008        | \$0.00                  | \$11,400.00            | \$11,400.00                | 100.0%                     |
| <b>Subtotal</b>                  |  |                                       |                      |                   |                     |                     | <b>\$57,357,669.33</b>  | <b>17.1%</b>       |                 | <b>\$3,814,225.68</b>   | <b>\$40,863,897.19</b> | <b>\$38,130,265.20</b>     | <b>66.5%</b>               |

MBE / WBE MONTHLY SUMMARY REPORT  
Truman Sports Complex Renovation

|   |                  |                            |                  |            |                   |
|---|------------------|----------------------------|------------------|------------|-------------------|
| Report Date:                                | Jul 15 2009      | Report Number:             | 30               | Project:   | Arrowhead Stadium |
| All Contractors                             |                  | Current Project Amount:    | \$336,396,590.82 | MBE Goal:  | 22%               |
| Contact Person: Gayle Holliday              |                  | Total Amount Paid to Date: | \$221,892,913.91 | WBE Goal:  | 8%                |
| Phone / Fax / Email Address: (816) 347-0605 |                  |                            |                  | Signature: |                   |
| (816) 525-2092                              | gandh@swbell.com |                            |                  |            |                   |

| WBE Subcontractor                 | Physical Address                                  | Certifying Agency and Expiration Date | Type of Work        | Sub-contract Date | Sub-contract Amount | Location Factor (%) | Weighted Contract Value | % of Total Project | Est. Start Date | \$\$\$ Paid This Period | \$\$\$ Paid to Date | \$\$\$ count for WBE Total | % of Contract Paid to Date |
|-----------------------------------|---|---------------------------------------|---------------------|-------------------|---------------------|---------------------|-------------------------|--------------------|-----------------|-------------------------|---------------------|----------------------------|----------------------------|
| Farris Law Firm LLC (SB)          | 20355 Nall Stilwell, KS 66085                     | KC MO                                 | Legal Services      | 8/6/2006          | \$85,828.80         | 80%                 | \$68,663.04             | 0.020%             | 8/6/2006        | \$0.00                  | \$85,828.80         | \$68,663.04                | 100.0%                     |
| Farris Law Firm LLC (SB)          | 1600 Genessee, Suite 433 KCMO 64102               | KCMO                                  | Legal Services      | 5/1/2008          | \$9,279.52          | 100%                | \$9,279.52              | 0.003%             | 5/1/2008        | \$292.70                | \$9,279.52          | \$9,279.52                 | 100.0%                     |
| Microgeophysics Corp (TERR)       | 10900 44th Ave, Wheat Ridge, CO 80033             | COMPLETED                             | Geotechnical        | 5/11/2006         | \$6,020.00          | 70%                 | \$4,214.00              | 0.001%             | 5/20/2006       | \$0.00                  | \$6,020.00          | \$4,214.00                 | 100.0%                     |
| Leigh and O'Kane (HOK)            | 9201 Ward Pkwy, Ste 301, KCMO 64114               | KCMO 12/31/10                         | Struc Eng           | 1/10/2007         | \$193,600.00        | 100%                | \$193,600.00            | 0.058%             | 9/1/2006        | \$0.00                  | \$192,725.00        | \$192,725.00               | 99.5%                      |
| KH Engineering (HOK)              | 8002 Swarner Dr, Lenexa, KS 66219                 | KCMO 7/23/10                          | Struc Eng           | 8/13/2006         | \$367,520.00        | 80%                 | \$294,016.00            | 0.087%             | 10/1/2006       | \$0.00                  | \$367,520.00        | \$294,016.00               | 100.0%                     |
| S3/S20 Consultants (HOK)          | 13 Winding Branch Rd, Hawthorn Woods, IL 60047    | NWBOC 11/14/08                        | Food Svc De         | 3/30/2007         | \$293,000.00        | 70%                 | \$205,100.00            | 0.061%             | 9/1/2006        | \$5,875.00              | \$253,375.00        | \$177,362.50               | 86.5%                      |
| Junk Architects (HOK)             | 802 Broadway, 5th fl, KCMO 64105                  | COMPLETED                             | Architects          | 8/17/2007         | \$500,000.00        | 100%                | \$500,000.00            | 0.149%             | 9/1/2007        | \$0.00                  | \$500,000.00        | \$500,000.00               | 100.0%                     |
| Integrated Design Eng (HOK)       | 2529 Jefferson, KCMO 64108                        | KCMO 5/4/08                           | Mech Eng            | 7/3/2007          | \$114,404.00        | 100%                | \$114,404.00            | 0.034%             | 9/1/2006        | \$0.00                  | \$114,404.00        | \$114,404.00               | 100.0%                     |
| CMG Fire Prot Eng (HOK)           | 10727 W 128th St, Overland Park, KS 66213         | KCMO 9/28/10                          | Fire Protect        | 7/18/2006         | \$102,000.00        | 80%                 | \$81,600.00             | 0.024%             | 9/1/2007        | \$0.00                  | \$88,128.00         | \$70,502.40                | 86.4%                      |
| Young + Dring Landsc Arch (HOK)   | 8444 Marty, Overland Park, KS 66212               | KCMO 4/29/11                          | Landsc/arch         | pending           | \$144,500.00        | 80%                 | \$115,600.00            | 0.034%             | 11/15/2007      | \$0.00                  | \$43,350.00         | \$34,680.00                | 30.0%                      |
| BGR Consulting Eng (HOK)          | 908 Broadway, Ste 200, KCMO 64105                 | KCMO 1/31/09                          | MEP Eng             | 8/14/2006         | \$207,950.00        | 100%                | \$207,950.00            | 0.062%             | 9/1/2007        | \$0.00                  | \$165,283.00        | \$165,283.00               | 79.5%                      |
| Project Cost Resources (G)        | 14515 Briarhills Pkwy, Ste 113, Houston, TX 77077 | MO pending                            | Estimating          | 11/1/2006         | \$27,268.00         | 70%                 | \$19,087.60             | 0.006%             | 9/1/2006        | \$0.00                  | \$27,268.00         | \$19,087.60                | 100.0%                     |
| Leigh and O'Kane (KG)             | 9201 Ward Pkwy, Ste 301, KCMO 64114               | KCMO 12/31/10                         | Prof Services       | 10/1/2007         | \$2,000,000.00      | 100%                | \$2,000,000.00          | 0.595%             | 10/1/2007       | \$111,964.76            | \$1,760,941.16      | \$1,760,941.16             | 88.0%                      |
| Howell Construction (T-C)         | 1009 W. 17th Street; KC MO 64108                  | COMPLETED                             | General Cont.       | 9/1/2007          | \$639,403.03        | 100%                | \$639,403.03            | 0.190%             | 10/1/2007       | \$0.00                  | \$639,403.03        | \$639,403.03               | 100.0%                     |
| Delta Sweeping (T-KIS)            | 2001 Guinette; Kansas City MO 64120               | COMPLETED                             | street sweeping     | 9/15/2007         | \$3,753.76          | 100%                | \$3,753.76              | 0.001%             | 11/1/2007       | \$0.00                  | \$3,753.76          | \$3,753.76                 | 100.0%                     |
| Mark One Electric (T-KIS)         | 909 Troost; Kansas City MO 64106                  | COMPLETED                             | electrical          | 9/15/2007         | \$10,144.46         | 100%                | \$10,144.46             | 0.003%             | 11/1/2007       | \$0.00                  | \$10,144.46         | \$10,144.46                | 100.0%                     |
| Howell Construction (T-US)        | 1009 W. 17th Street; KC MO 64108                  | COMPLETED                             | General Cont.       | 9/14/2007         | \$2,757.00          | 100%                | \$2,757.00              | 0.001%             | 1/1/2008        | \$0.00                  | \$2,757.81          | \$2,757.81                 | 100.0%                     |
| American Fire Sprinkler (T-AF)    | 6750 West 47th Terrace; Mission KS 66203          | COMPLETED                             | Fire Protection     | 9/14/2007         | \$126,747.00        | 80%                 | \$101,397.60            | 0.030%             | 11/1/2007       | \$0.00                  | \$126,747.00        | \$101,397.60               | 100.0%                     |
| Midwest Contracting (T-S)         | 1600 N-M 291 Hwy; Sugar Creek MO 64058            | COMPLETED                             | trucking contractor | 12/21/2007        | \$177,771.25        | 100%                | \$177,771.25            | 0.053%             | 1/30/2008       | \$0.00                  | \$177,771.25        | \$177,771.25               | 100.0%                     |
| Midwest Contracting (T-HAY)       | 1600 N-M 291 Hwy; Sugar Creek MO                  | COMPLETED                             | Spoil removal       | 12/17/2007        | \$231,804.35        | 90%                 | \$208,623.92            | 0.062%             | 2/15/2008       | \$0.00                  | \$231,804.35        | \$208,623.92               | 100.0%                     |
| Hogarty Sales (T-MH)              | 6045 Martway Ste 102, Overland Park, KS 66202     | COMPLETED                             | Mesh sheets         | 9/1/2008          | \$36,713.95         | 88%                 | \$80.00                 | 0.000%             | 9/1/2008        | \$0.00                  | \$36,713.95         | \$32,308.28                | 100.0%                     |
| J.A. Lillig Excavating (T-MM)     | 1615 E 173rd St; Belton, MO 64012                 | COMPLETED                             | Excavating          | 6/23/2008         | \$13,890.00         | 90%                 | \$12,501.00             | 0.004%             | 6/22/2008       | \$0.00                  | \$13,890.00         | \$12,501.00                | 100.0%                     |
| D & D Masonry (T-MM)              | 2909 Guinotte; KC, MO 64120                       | REQUESTED                             | Masonry             | 11/6/2008         | \$469,500.00        | 100%                | \$469,500.00            | 0.140%             | 1/3/2009        | \$841.50                | \$423,391.50        | \$423,391.50               | 90.2%                      |
| Perfection Equipment (T-SS)       | 4259 Lee Ave; Furnee, IL 60031                    | NWBOC 1/31/09                         | Equipment Fabricat  | 7/1/2008          | \$495,882.50        | 70%                 | \$347,117.75            | 0.103%             | 2/1/2009        | \$109,000.00            | \$495,882.50        | \$347,117.75               | 100.0%                     |
| Chavez Service, Co. (T-SS)        | 11201 Richmond Ave; Ste 111-A; Houston, TX 770    | WBENC 9/30/09                         | Food Serv Equipme   | 6/27/2008         | \$492,000.00        | 70%                 | \$344,400.00            | 0.102%             | 10/1/2008       | \$0.00                  | \$0.00              | \$0.00                     | 0.0%                       |
| Mark One (T-SS)                   | 909 Troost, KCMO 64106                            | KCMO 2/15/09 req                      | Installer           | 4/1/2009          | \$179,093.00        | 100%                | \$179,093.00            | 0.053%             | 4/1/2009        | \$0.00                  | \$0.00              | \$0.00                     | 0.0%                       |
| Midwest Contracting Serv (T-TS)   | 19040 NW Manor Dr, Blue Springs, MO 64014         | KCMO 9/30/11                          | Trucking contractor | 1/19/2009         | \$30,857.50         | 100%                | \$30,857.50             | 0.009%             | 1/19/2009       | \$0.00                  | \$30,857.75         | \$30,857.75                | 100.0%                     |
| J. A. Lillig Excavating (T-TS)    | 1615 E 173rd St; Belton, MO 64012                 | COMPLETED                             | Trucking            | 6/12/2008         | \$100,087.77        | 90%                 | \$90,078.99             | 0.027%             | 8/1/2008        | \$0.00                  | \$100,087.77        | \$90,078.99                | 100.0%                     |
| J.A. Lillig Excavating (T-T/S)    | 1615 E 173rd St; Belton, MO 64012                 | COMPLETED                             | Excavating          | 6/12/2008         | \$4,890.00          | 90%                 | \$4,401.00              | 0.001%             | 8/1/2008        | \$0.00                  | \$4,890.00          | \$4,401.00                 | 100.0%                     |
| CCL Construction (T-CC)           | 1905 Bernice Rd Ste 4; Lansing, IL 60438-601      | State of MO 10/14/09                  | Supplier            | 6/17/2008         | \$1,527,000.00      | 25%                 | \$381,750.00            | 0.113%             | 11/1/2008       | \$0.00                  | \$635,000.00        | \$158,750.00               | 41.6%                      |
| Leigh & O'Kane (T-D)              | 9201 Ward Pkwy Ste 301; Kansas City, MO 64114     | KC MO 12/31/10                        | Structural Engineer | 6/24/2008         | \$543,000.00        | 100%                | \$543,000.00            | 0.161%             | 8/1/2008        | \$0.00                  | \$495,000.00        | \$495,000.00               | 91.2%                      |
| Diane Turner & Asso (T-Dak)       | 111 N. Walter St, Liberty, MO 64106               | KCMO 6/10/11                          | Demo/Install        | 3/16/2009         | \$462,041.80        | 90%                 | \$415,837.62            | 0.124%             | 3/16/2009       | \$123,459.00            | \$459,459.00        | \$413,513.10               | 99.4%                      |
| Mark One (T-Dak)                  | 909 Troost, KCMO 64106                            | KCMO 2/15/09 req                      | Electrical/Data     | 4/20/2009         | \$343,391.00        | 100%                | \$343,391.00            | 0.102%             | 4/29/2009       | \$85,000.00             | \$98,000.00         | \$98,000.00                | 28.5%                      |
| Howell Construction (T-TM)        | 1009 W. 17th Street; KC MO 64108                  | KC MO 5/8/11                          | Carpentry layout    | 10/30/2008        | \$261,200.00        | 100%                | \$261,200.00            | 0.078%             | 10/30/2008      | \$0.00                  | \$96,156.93         | \$96,156.93                | 36.8%                      |
| Howell Construction (T-TM)        | 1009 W. 17th Street; KC MO 64108                  | KC MO 5/8/11                          | Carpentry           | 3/9/2009          | \$10,054.72         | 100%                | \$10,054.72             | 0.003%             | 3/16/2009       | \$0.00                  | \$10,054.72         | \$10,054.72                | 100.0%                     |
| BEST Portable Toilets (T-DH)      | 304 E. 164th Terr; Belton, MO 64012               | REQUESTED                             | Toilets             | 1/1/2009          | \$12,000.00         | 100%                | \$12,000.00             | 0.004%             | 1/20/2009       | \$0.00                  | \$0.00              | \$0.00                     | 0.0%                       |
| Turner Ceramic Tile (T-DH)        | 11535 Kaw Drive; KC KS 66111                      | KC MO 1/14/11                         | Tiling              | 12/31/2008        | \$135,951.00        | 80%                 | \$108,760.80            | 0.032%             | 3/15/2009       | \$4,973.25              | \$14,598.72         | \$11,678.98                | 10.7%                      |
| Fabulous Floors, LLC (T-DH)       | 13856 Wyandotte; KC MO 64145                      | KC MO 9/30/11                         | Floors              | 12/31/2008        | \$135,441.00        | 100%                | \$135,441.00            | 0.040%             | 3/1/2009        | \$15,598.72             | \$15,598.72         | \$15,598.72                | 11.5%                      |
| Strine Excavating (T-TK)          | 5951 Manchester Trafficway, Kansas City, MO       | KC MO 4/24/09                         | Demolition Sub      | 1/6/2009          | \$111,768.34        | 100%                | \$111,768.34            | 0.033%             | 1/6/2009        | \$111,768.34            | \$111,768.34        | \$111,768.34               | 100.0%                     |
| Siggins Company (T-TK)            | 512 E 12th Ave, North Kansas City, MO 64116       | KC MO 3/1/09                          | Toilet Acc/Supplier | 1/6/2009          | \$318,915.00        | 100%                | \$318,915.00            | 0.095%             | 1/6/2009        | \$103,889.60            | \$103,889.60        | \$103,889.60               | 32.6%                      |
| Window Treatments & More (T-TK)   | 4805 NW 64th Terr, Kansas City, MO 64151          | KCMO 2/29/09                          | Roller Shades/Supp  | 1/6/2009          | \$155,522.00        | 100%                | \$155,522.00            | 0.046%             | 1/6/2009        | \$24,477.50             | \$24,477.50         | \$24,477.50                | 15.7%                      |
| CS Humphrey (T-TK)                | 7200 E Truman Rd, KCMO 64116                      | KCMO 3/6/11                           | Millwork            | 1/12/2009         | \$3,082,833.00      | 100%                | \$3,082,833.00          | 0.916%             | 2/15/2009       | \$1,215,760.43          | \$1,215,760.43      | \$1,215,760.43             | 39.4%                      |
| DKW Construction (T-RR)           | 303 N Union, Ste 200, St. Louis MO 63108          | KCMO 6/1/11                           | Roofing             | 1/1/2009          | \$114,800.00        | 90%                 | \$103,320.00            | 0.031%             | 3/1/2009        | \$0.00                  | \$0.00              | \$0.00                     | 0.0%                       |
| LTD Signs & Graphics (T-Star)     | 3101 Mercier, Unit 362, Kansas City, MO 64111     | REQUESTED                             | Fabrication/Install | 1/1/2009          | \$103,499.00        | 100%                | \$103,499.00            | 0.031%             | 1/1/2010        | \$0.00                  | \$0.00              | \$0.00                     | 0.0%                       |
| Kansas City Electrical Sup (T-PE) | 10900 Mid America Ave; Lenexa KS                  | KC MO 7/24/10                         | Electrical          | 1/9/2009          | \$136,000.00        | 25%                 | \$34,000.00             | #DIV/0!            | 1/9/2009        | \$17,692.40             | \$123,053.21        | \$30,763.30                | 90.5%                      |
| Powerhouse Sales (T-PE)           | PO box 9106; St. Louis, MO                        | St of MO 6/29/09                      | Supplier            | 3/9/2009          | \$4,113.85          | 25%                 | \$1,028.46              | 0.000%             | 3/9/2009        | \$0.00                  | \$4,113.85          | \$1,028.46                 | 100.0%                     |

MBE / WBE MONTHLY SUMMARY REPORT  
Truman Sports Complex Renovation

|   |  |                            |                  |            |                   |
|---|--|----------------------------|------------------|------------|-------------------|
| Report Date:                                | Jul 15 2009  | Report Number:             | 30               | Project:   | Arrowhead Stadium |
| All Contractors                             |  | Current Project Amount:    | \$336,396,590.82 | MBE Goal:  | 22%               |
| Contact Person: Gayle Holliday              |  | Total Amount Paid to Date: | \$221,892,913.91 | WBE Goal:  | 8%                |
| Phone / Fax / Email Address: (816) 347-0605 |  |                            |                  | Signature: |                   |
| (816) 525-2092                              | <a href="mailto:gandh@swbell.com">gandh@swbell.com</a> |                            |                  |            |                   |

| WBE Subcontractor                    | Physical Address                         | Certifying Agency and Expiration Date | Type of Work      | Sub-contract Date | Sub-contract Amount | Location Factor (%) | Weighted Contract Value | % of Total Project | Est. Start Date | \$\$\$ Paid This Period | \$\$\$ Paid to Date | \$\$\$ count for WBE Total | % of Contract Paid to Date |
|--------------------------------------|--|---------------------------------------|-------------------|-------------------|---------------------|---------------------|-------------------------|--------------------|-----------------|-------------------------|---------------------|----------------------------|----------------------------|
| Mark One (T)                         | 909 Troost; Kansas City MO               | KCMO 2/15/09                          | Electrical        | 12/5/2008         | \$8,724,989.00      | 100%                | \$8,724,989.00          | 2.594%             | 1/1/2009        | \$512,038.90            | \$3,021,622.16      | \$3,021,622.16             | 34.6%                      |
| Howell Construction (T-GO)           | 1009 W. 17th Street; KC MO 64108         | KCMO 5/8/11                           | Painying          | 1/23/2009         | \$37,400.00         | 100%                | \$37,400.00             | 0.011%             | 3/30/2009       | \$14,420.58             | \$32,121.66         | \$32,121.66                | 85.9%                      |
| Fabricor (T-CS)                      | 1340 Woodweather Rd; KC,MO 64105         | KCMO 9/27/09                          | Carpenter         | 4/23/2009         | \$37,485.00         | 100%                | \$37,485.00             | 0.011%             | 4/23/2009       | \$0.00                  | \$37,485.00         | \$37,485.00                | 100.0%                     |
| Construction Spec & Sales (T-CS)     | PO Box 120703, Peoria, IL 61614          | MO 3/1/20                             | Carpentry         | 4/5/2009          | \$81,931.00         | 70%                 | \$57,351.70             | #DIV/0!            | 4/5/2009        | \$26,025.08             | \$26,025.08         | \$18,217.56                | 31.8%                      |
| Kansas City Electrical Supply (T-B)  | 10900 Mid America Ave; Lenexa KS         | COMPLETED                             | Electrical        | 7/1/2007          | \$29,459.01         | 80%                 | \$23,567.21             | 0.007%             | 7/1/2007        | \$0.00                  | \$29,459.01         | \$23,567.21                | 100.0%                     |
| Midwest Contracting Svcs (T-KID)     | 1600 N 291 Hwy; Sugar Creek MO 63058     | COMPLETED                             | Trucking Equipmt  | 8/8/2007          | \$14,158.12         | 100%                | \$14,158.12             | 0.004%             | 9/5/2007        | \$0.00                  | \$14,158.12         | \$14,158.12                | 100.0%                     |
| JA Lillig Excavating (T-P1)          | 1619 E. 173rd Street; Belton MO 64012    | COMPLETED                             | Exc/Earthwork     | 8/21/2007         | \$40,995.21         | 90%                 | \$36,895.69             | 0.011%             | 11/1/2007       | \$0.00                  | \$40,995.21         | \$232,997.00               | 100.0%                     |
| Kansas City Electrical Supply (T-P1) | 4451 Troost; Kansas City MO 64110        | COMPLETED                             | Electrical supply | 8/8/2007          | \$41,302.71         | 25%                 | \$10,325.68             | 0.003%             | 1/1/2008        | \$0.00                  | \$41,302.71         | \$10,325.68                | 100.0%                     |
| Landworks Inc (Landworks)            | 9317 Woodend Rd; Edwardsville KS 66111   | COMPLETED                             | Landscaping/Irr   | 8/8/2007          | \$232,997.00        | 80%                 | \$186,397.60            | 0.055%             | 11/1/2007       | \$0.00                  | \$232,997.00        | \$186,397.60               | 100.0%                     |
| Howell Construction (T-HC)           | 1009 W. 17th Street; KC MO 64108         | COMPLETED                             | Masonry           | 11/16/2007        | \$78,887.65         | 100%                | \$78,887.65             | 0.023%             | 11/28/2007      | \$0.00                  | \$78,887.65         | \$78,887.65                | 100.0%                     |
| AGP (A2MG)                           | 3504 Main; Grandview MO 64030            | KC MO 8/24/08                         | Glass             | 10/21/2007        | \$922,527.51        | 100%                | \$922,527.51            | 0.274%             | 12/1/2007       | \$0.00                  | \$910,268.74        | \$910,268.74               | 98.7%                      |
| SE Fox (SE Fox)                      | 417 Delaware; Kansas City MO 64105       | KC MO - 3/09                          | Flooring          | 10/8/2007         | \$934,939.00        | 100%                | \$934,939.00            | 0.278%             | 2/1/2008        | \$43,062.85             | \$934,939.00        | \$934,939.00               | 100.0%                     |
| American Fire (T-AF)                 | 6750 West 47th Terrace; Mission KS 66203 | State of MO 8/5/11                    | Fire Protection   | 10/3/2007         | \$340,775.00        | 80%                 | \$272,620.00            | 0.081%             | 11/1/2007       | \$0.00                  | \$340,775.00        | \$272,620.00               | 100.0%                     |
| Mark One (Mark One)                  | 909 Troost; Kansas City MO               | KCMO                                  | Electrical        | 10/3/2007         | \$4,276,508.00      | 100%                | \$4,276,508.00          | 1.271%             | 11/1/2007       | \$0.00                  | \$4,079,613.47      | \$4,079,613.47             | 95.4%                      |
| Phillips-West (T)                    | 2200 E. 18th Street, #A; Kansas City MO  | KC MO 12/22/11                        | Public Relations  | 4/16/2007         | \$300,000.00        | 100%                | \$300,000.00            | 0.089%             | 4/7/2007        | \$0.00                  | \$79,657.31         | \$79,657.31                | 26.6%                      |
| Howell Construction (T)              | 1009 W. 17th Street; KC MO 64108         | COMPLETED                             | GR's              | 1/1/2008          | \$25,175.00         | 100%                | \$25,175.00             | 0.007%             | 6/1/2008        | \$0.00                  | \$25,175.00         | \$25,175.00                | 100.0%                     |
| KC Blue Print & Planroom (T)         | 2106 Swift, KC, MO                       | KC MO                                 | Blueprinting      | 1/1/2007          | \$250,000.00        | 100%                | \$250,000.00            | 0.074%             | 1/1/2007        | \$7,315.96              | \$230,892.09        | \$230,892.09               | 92.4%                      |
| Delta Sweeping (T)                   | 2001 Guinette; Kansas City MO 64120      | COMPLETED                             | street sweeping   | 1/1/2007          | \$2,787.49          | 100%                | \$2,787.49              | 0.001%             | 1/1/2008        | \$0.00                  | \$2,787.49          | \$2,787.49                 | 100.0%                     |
| <b>Subtotal</b>                      |  |                                       |                   |                   |                     |                     | \$28,749,730.01         | 8.5%               |                 | \$2,533,456.57          | \$19,478,310.33     | \$18,473,839.13            | 67.8%                      |
| <b>Combined Total</b>                |  |                                       |                   |                   |                     |                     | \$86,107,399.34         | 25.6%              |                 | \$6,347,682             | \$60,342,208        | \$56,604,104               | 70.1%                      |

OR - Owner's Rep  
T-C - Capital  
T-HAY- Hayes Drilling  
T-SB - Superior Bowen  
T-D - Doherty  
T-TK- Taylor Kelly  
T-DM Daniel Metals

TERR - Terracon  
T-KIS - Kissick  
T-B - Broadway  
T-SH - Shaw  
T-BR - Bratton  
T-EK- E&K of KC  
T-WW - Western Waterproofing

SB - Siegfried Bingham  
T-US - US Engineering  
T-KID - Kidwell  
T-P1 - P1 Group  
T-TI -Total Int  
T-Star-Star Signs

G - Getz KG-Konrath Group  
T-HC - Hoffman Cortes  
T-C-H - Capitol/Howell  
T-DH- DH Pace  
T-A2 - A2MG  
T-Dak-Daktronics

T-Turner  
T-KN - Knopke  
T-MM - Midwest Mechanical  
T-INT - Intec  
T-TK - Thyssen Krupp  
T-C-H-Capital Howell

T-SS-Stafford Smith  
T-CC - Crown Corr  
T-T/S - Terrasan/Spirtas  
T-M&H - Musselman & Hall  
T-CF - Century Fire  
T-HS - Harmon Signs

T-TM-Trio Masonry  
T-TS-Terrasan  
T-Cca-Creative Cabinets  
T-GO-Goens  
T-CS-Carroll Seating  
T-PE - Pro Electric